

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

| S.No | Project Id | Project Name | Agreement Date | Completion Date as per Agreement | Tech Sanction Amount | Value of work done | Scheme | Stage of Work |
|------|------------|---|----------------|----------------------------------|----------------------|--------------------|-----------------------|---------------|
| 1 | 163 | Construction of Sub-Centre building at Rampuram(V) under PHC Wadepally(M), in Mahabubnagar District | 24/11/2014 | 23/03/2015 | 1400000 | 669000 | NRHM | Not Started |
| 2 | 182 | Construction of Sub-Register office building at Gadwal in Mahabubnagar District | 27/01/2016 | 26/01/2017 | 6300000 | | Stamps & Registration | |
| 3 | 185 | Construction of Sub-Register office building at Alampur in Mahabubnagar District | 01/01/1970 | 01/01/1970 | 6300000 | | Stamps & Registration | |
| 4 | 1299 | Construction of HUBs in Prefabricated mode to establish laboratory at Jogulamba Gadwal in Jogulamba Gadwal District | 16/03/2018 | 15/06/2018 | 3200000 | 1043000 | NHM | |
| 5 | 1395 | Contn, of | 22/08/201 | 21/10/201 | 1900000 | 450000 | NHM | |

| | | | | | | | | |
|---|------|---|------------|------------|---------|---------|-----|--|
| | | Labour room at PHC Manopad in Jogulamba Gadwal District | 7 | 7 | | | | |
| 6 | 1401 | Construction of Labour room at PHC Kyathur | 14/09/2017 | 13/12/2017 | 1900000 | 1236000 | NHM | |
| 7 | 1411 | Construction of Labour room at PHC Itikyala | 16/09/2017 | 15/12/2017 | 1900000 | 449000 | NHM | |
| 8 | 1423 | Construction of Labour room at Dharoor | 16/09/2017 | 16/12/2017 | 1900000 | 461000 | NHM | |