Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreeme nt Date	Completi on Date as per Ag reement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	384	Providing additional infrastruc utre facilities to CHC (50 bed) Hospital at Asifabad in Adilabad Dist.	07/04/201 5	06/10/201 6	11220000	41610134	NABARD XIX	
2	390	Constructi on of Sub- Registrar Office at Asifabad in Adilabad District.		01/01/197 0	6300000		Sub Registrar Office Buildings Phase-I	
3	391	C/o. of PHC Building at Battapalli (V) Khaga znagar (M) in Adilabad Dist.	18/03/201 3	17/12/201 3	7513000	5542260	13th Finance C ommision	
4	625	Constructi on of Co mmunity Health Center at Khagazna gar in Adilabad District.	02/05/201 6	01/11/201 7	50000000	18960414	NABARD XXI	
5	1079	Establish ment of New Blood Bank	12/01/201 8	11/02/201 8	2100000	583317	TSVVP works	1/3

		Building at Comm unity Health Centre, Asifabad in Komara mbheem District.						
6	1094	Constructi on of DEIC Building at CHC Asifabad (V&M) in Kumoram Bheem District	15/03/201 8	14/03/201 9	10000000	7865277	NHM	
7	1122	Standardi zation of Labour room at Delivery Points in CHC Sirpur-T (V&M) in Kumaram bheem District	29/06/201	28/07/201	650000	517862	МНИ	
8	1124	Standardi zation of Labour room at Delivery Points at CHC Kag haznagar (V&M) in Kumaram bheem District	16/02/201 8	15/03/201 8	955000	845291	NHM	
9	1130	Establish ment of Hub & Spoke Model of Diagnosti c Centre at Asifabad in Komara mbheem District.	20/09/201 8	19/12/201 8	3800000	3273851	NHM	

10	1490	Constructi		06/02/202	12000000	Collegiate Education	
		on of	9	'	0	Education	
		Buildings					
		for Gover					
		nment					
		Model					
		Degree					
		College at					
		Asifabad					
		in Kumora					
		mbheem					
		Asifabad					
		District.					