

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	129	Upgradation of CHC at Achampet from 30 beds to 100 Beds Hospital in Mahabubnagar District.	25/03/2013	01/01/1970	225000000	53437000	TSVVP works	Not Started
2	139	Construction of Building for Primary Health Centre at Utkoor, in Mahabubnagar District	29/06/2013	28/03/2014	6850000	3124000	NRHM	Not Started
3	155	Construction of Sub-Centre building at Arkapally(V) under PHC Irwin(M) in Mahabubnagar District	09/01/2015	08/05/2015	1400000	531000	NRHM	Not Started
4	179	Construction of Sub-Register office building at Kalwakurthy in Mahabubnagar District	06/06/2015	15/03/2016	6300000	1667000	Sub Registrar Office Buildings Phase-I	
5	181	Construction of	02/05/2014	01/05/2015	106600000	71117000	Collegiate Education	

		Building For Model Degree College At Kalwakurthy In Mahaboobnagar District.						
6	192	Construction of New Godown Administrative building Renovation of Toilet block at IMFL Depot, Thimmajipet in Mahaboobnagar District.	02/07/2013	01/07/2014	32500000	22239000	PROHIBITION AND EXCISE	
7	626	Construction of PHC building at Avancha in Mahaboobnagar District.	12/09/2016	30/04/2018	12000000	3461000	HM & FW	
8	1320	Establishment of Blood bank in newly created districts at District Hospitals NAGARKURNOOL in NAGARKURNOOL District	05/12/2017	04/02/2018	3500000		NHM	
9	1324	Repairs & Renovation to the existing Hospital and additional rooms for	21/12/2016	21/03/2017	2140000	978000	AYUSH	

		LR room FP ward, Attendant shed and equipmen ts to CHC, Kollapur, Nagarkur nool District						
10	1435	Constn, of Labour room at PHC Amrabad	13/06/201 7	12/07/201 7	750000	659000	NHM	
11	1436	Constructi on of Labour room at CHC Kollapur	02/06/201 7	01/07/201 7	2150000	450000	NHM	
12	1437	Constructi on of Labour room at PHC Lingala	13/07/201 7	12/08/201 7	750000	596000	NHM	
13	1438	Constructi on of Labour room at PHC Bijnepally	14/06/201 7	13/07/201 7	1100000		NHM	
14	1439	Constructi on of Labour room at PHC Amb atpally	13/11/201 7	12/12/201 7	3500000	308000	NHM	
15	1440	Constn, of Labour room at PHC Man nanoor	13/11/201 7	12/12/201 7	3500000	257000	NHM	
16	1441	Constn, of Labour room at PHC Pentlavell y	13/11/201 7	12/12/201 7	2500000	200000	NHM	