

Telangana State Medical Services & Infrastructure Development Corporation (TSMCIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	498	Construction of Sub - Registrar Office Building at Tandur in Ranga Reddy District	01/01/1970	01/01/1970	6300000		Stamps & Registration	
2	502	Construction of Sub - Registrar Office Building at Tandur in Ranga Reddy District	01/01/1970	01/01/1970	6300000		Stamps & Registration	
3	505	Construction of Sub - Registrar Office Building at Tandur in Ranga Reddy District	01/01/1970	01/01/1970	6300000		Stamps & Registration	
4	512	Conversion / Alteration to the existing ground floor building of the WCH block of DH Tandur to accommodate Trauma Care	24/06/2014	21/08/2014	5150000	2647000	Trauma Care Centre	

		Centre in Ranga Reddy District						
5	515	Constructi on of Maternity & Child Health Centre of Excellenc e in the premises of District Hospital Tandur in Ranga Reddy District	06/05/201 5	05/11/201 6	20000000 0	62471000	NRHM	
6	525	Constructi on of Sub Centre building at Kalkoda (V) Patloor PHC Marpally (M)	10/09/201 5	09/01/201 6	1400000	501000	NRHM	
7	539	Constructi on of Sub Centre building at Somangu rthy (V), Pudur PHC Pudur (M)	27/01/201 5	26/05/201 5	1400000	446000	NRHM	
8	544	Constructi on of Sub Centre building at Rupkhanp et (V), Chityal PHC Parigi (M)	28/01/201 5	28/01/201 5	1400000	491000	NRHM	
9	567	Extension of Electronic Branch to Govt., Pol ytechnic College	27/04/201 5	26/01/201 6	17200000		13th Finance C ommission	

		bldg at Vikarabad in RR Dist.						
10	572	Upgradati on of 100 bedded hospital at Vikarabad in Ranga Reddy District	26/03/201 6	25/09/201 7	95000000		TSVVP works	
11	598	NABARD	04/06/201 6	03/06/201 6	500		NABARD XXI	
12	622	Constructi on of CHC building at Parigi (V&M) in RR Dist.	16/05/201 6	15/11/201 7	50000000		NABARD XIX	