S.No	Project Id	Project Name	Agreeme nt Date	Completi on Date as per Ag reement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	124	Upgradati on of Existing PHC building to 6 Bedds to 30 beds at V eepangan dla in Ma haboobna gar District.	29/02/201 6	28/08/201 7	4500000	25480000	NABARD XIX	Not Started
2	133	Constructi on of CHC building at Khillagha npur in M ahaboobn agar District.	0	01/01/197 0	5800000	11661000	TSVVP works	Not Started
3	135	Constructi on of Building for Primary Health Centre at Veepanga ndla in M ahaboobn agar District.	29/06/201 3	28/03/201 4	6850000	5313466	NRHM	Not Started
4	183	Constructi on of Sub- Register office building at Atmakur in Mahab oobnagar District	01/01/197 0	01/01/197 0	6300000		Stamps & Registrati on	
5	190	Constructi on of New		03/05/201 6	28500000	13920242	Higher Education	1/2

## **Total Works In Total Work Sanctioned**

		Academic Block at KDR GPT at Wanap arthy in M ahaboobn agar District.						
6	191	Constructi on of Seeds Storage Godown at Marrikunt a (V) in M ahaboobn agar District.	26/09/201 3	25/03/201 4	15200000	8699000	AP State Skill Deve lopment C orporation	
7	627	COnstruct ion of Primary Health Centre at Veepanga ndla, in M ahaboobn agar DIstrict	29/02/201 6	23/02/201 8	6850000	20962000	NABARD XX	
8	1442	Constn, of labour room at PHC Pebbair	16/02/201 7	15/03/201 7	1750000	1311000	NHM	