

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	163	Construction of Sub-Centre building at Rampuram(V) under PHC Wadepally(M), in Mahabubnagar District	24/11/2014	23/03/2015	1400000	669000	NRHM	Not Started
2	182	Construction of Sub-Register office building at Gadwal in Mahabubnagar District	27/01/2016	26/01/2017	6300000		Stamps & Registration	
3	185	Construction of Sub-Register office building at Alampur in Mahabubnagar District	01/01/1970	01/01/1970	6300000		Stamps & Registration	
4	1299	Construction of HUBs in Prefabricated mode to establish laboratory at Jogulamba Gadwal in Jogulamba Gadwal District	16/03/2018	15/06/2018	3200000	1043000	NHM	
5	1395	Contn, of	22/08/201	21/10/201	1900000	450000	NHM	

		Labour room at PHC Manopad in Jogulamba Gadwal District	7	7				
6	1401	Construction of Labour room at PHC Kyathur	14/09/2017	13/12/2017	1900000	1236000	NHM	
7	1411	Construction of Labour room at PHC Itikyala	16/09/2017	15/12/2017	1900000	449000	NHM	
8	1423	Construction of Labour room at Dharoor	16/09/2017	16/12/2017	1900000	461000	NHM	