Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreeme nt Date	Completi on Date as per Ag reement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	1	Upgradati on of Co mmunity Health Centre Guduru from 30 bedded to 100 bedded Hospital	01/12/201 5	31/05/201 7	45000000	19232756	NABARD XX	Work in Progress
2	2	Repairs & Renovatio ns to Area Hospital at Mahab ubabad in Warangal District	03/06/201 5	03/01/201 6	3000000		TSVVP M AINTENA NCE WORKS	Not Started
3	25	PHC Malyala 2011-12	14/08/201 3	14/05/201 4	7500000		13th Finance C ommision	Not Started
4	30	PHC Kuravi 2014-15	28/08/201 3	28/05/201 4	7500000		13th Finance C ommision	Not Started
5	34	Constructi on of Sub Registrar Office building at Mahabub abad (V&M) in Warangal District.		03/12/201	6300000	5663396	Sub Registrar Office Buildings Phase-I	Not Started
6	459	Constructi on of Co mmunity Health Center hospital building at Garla (V&M) in Khamma	28/10/201 6	01/01/197 0	50000000	37539262	NABARD XXI	1/2

		m District.						
7	1170	Modificati ons to Labour room of CHC Thorrur (V&M) in Warangal Rural District	28/02/201 7	27/03/201 7	850000	749199	NHM	
8	1337	Constructi on of KMC Ward AH, Mahabub abad in M ahabubab ad	02/03/201 8	01/05/201 8	456000	368850	NHM	
9	1443	Establish ment of Hub & Spoke Model of Diagnosti c Centre at Mahab ubabad in Mahabub abad District	30/04/201	29/05/201 8	3800000	1886086	NHM	