## **Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)**

## **Total Works Status in Work Monitoring System**

| S.No | Project Id | Project<br>Name  | Agreeme<br>nt Date | Completi<br>on Date<br>as per Ag<br>reement | Tech<br>Sanction<br>Amount | Value of<br>work<br>done | Scheme        | Stage of<br>Work |
|------|------------|--|--------------------|---|----------------------------|--------------------------|---------------|------------------|
| 1    | 6          | Upgradati<br>on of 50<br>bedded<br>hospital to<br>100<br>bedded<br>hospital at<br>Mulugu in<br>Warangal<br>District. | 09/02/201<br>5     | 08/02/201<br>6                              | 85000000                   | 77620483                 | NABARD<br>XIX | Not<br>Started   |
| 2    | 124        | Upgradati on of Existing PHC building to 6 Bedds to 30 beds at V eepangan dla in Ma haboobna gar District.           | 29/02/201          | 28/08/201<br>7                              | 45000000                   | 25480000                 | NABARD<br>XIX | Not<br>Started   |
| 3    | 125        | Upgradati on of Existing CHC building to 6 Bedds to 30 beds at Koilkonda in Mahab oobnagar District.                 | 15/11/201<br>6     | 14/05/201<br>8                              | 45000000                   | 28181022                 | NABARD<br>XXI | Not<br>Started   |
| 4    | 211        | Construcit<br>on of 50<br>Bedded<br>Hospital<br>at Jammik<br>unta<br>(V&M)   | 28/04/201<br>6     | 04/03/201<br>8                              | 50000000                   | 28078673                 | NABARD<br>XXI |                  |
| 5    | 212        | Constructi<br>on of Co<br>mmunity  | 13/06/201<br>6     | 01/07/201<br>7                              | 50000000                   | 26166902                 | NABARD<br>XXI | 1/5              |

|    |     | Health<br>Center at<br>Sulathana<br>bad  |                |                |               |          |               |      |
|----|-----|--|----------------|----------------|---------------|----------|---------------|------|
| 6  | 329 | Constructi<br>on of<br>compoun<br>d wall to<br>PHC<br>building at<br>Lingagiri<br>(V)                          | 05/12/201<br>2 | 04/02/201      | 1000000       | 934444   | NABARD<br>XXI |      |
| 7  | 330 | Providing<br>approach<br>road to<br>PHC<br>Repala<br>(V)<br>Munagala<br>(M)                                    | 05/12/201<br>2 | 04/01/201<br>3 | 200000        | 186797   | NABARD<br>XXI |      |
| 8  | 331 | Providing<br>approach<br>road from<br>Main<br>Gate to<br>Portico of<br>PHC SHA<br>RAJPET<br>(V)                | 05/12/201<br>2 | 04/01/201      | 200000        | 186638   | NABARD<br>XXI |      |
| 9  | 332 | Providing<br>approach<br>road to<br>PHC Kon<br>damallap<br>ally (V) D<br>evarakon<br>da (M)                    | 26/11/201<br>2 | 25/12/201<br>2 | 150000        | 140304   | NABARD<br>XXI |      |
| 10 | 378 | Upgradati<br>on of 50<br>bedded<br>hospital to<br>100<br>bedded<br>hospital at<br>Jogipet in<br>Medak<br>Dist. | 20/12/201<br>3 | 19/12/201<br>4 | 6000000       | 43180824 | NABARD<br>XIX |      |
| 11 | 384 | Providing<br>additional<br>infrastruc<br>utre<br>facilities<br>to CHC<br>(50 bed)                              | 07/04/201<br>5 | 06/10/201<br>6 | 11220000<br>0 | 41610134 | NABARD<br>XIX | 2./5 |

|    |     | Hospital<br>at<br>Asifabad<br>in<br>Adilabad   |                |                |               |               |               |  |
|----|-----|--|----------------|----------------|---------------|---------------|---------------|--|
| 12 | 395 | Dist.  Upgradati on of30 bedded to 100 bedded Hospital at Narsapur in Medak Dist.                        | 11/02/201<br>5 | 10/08/201<br>6 | 11030000<br>0 | 87510905      | NABARD<br>XIX |  |
| 13 | 401 | Constructi<br>on of 30<br>Bedded<br>Hospital<br>at Ramay<br>ampet<br>(V&M) in<br>Medak<br>District.      | 06/07/201<br>6 | 31/08/201<br>7 | 50000000      | 29389021      | NABARD        |  |
| 14 | 459 | Constructi on of Co mmunity Health Center hospital building at Garla (V&M) in Khamma m District.         | 28/10/201<br>6 | 01/01/197<br>0 | 50000000      | 37539262      | NABARD<br>XXI |  |
| 15 | 473 | Upgradati on of Area Hospital (100 bedded) to 200 bedded hospital at Bhadrach alam in Khamma m District. | 15/05/201<br>5 | 14/11/201<br>6 | 18140000<br>0 | 15061981<br>5 | NABARD<br>XIX |  |
| 16 | 494 | Upgradati<br>on of<br>PHC at<br>Manuguru<br>in   | 03/03/201<br>4 | 02/03/201<br>5 | 31500000      | 24800124      | NABARD        |  |

|    |     | Khamma<br>m District<br>From 30<br>bedded to<br>100<br>bedded<br>hospital                               |                |                |          |          |               |  |
|----|-----|---|----------------|----------------|----------|----------|---------------|--|
| 17 | 598 | NABARD  | 04/06/201<br>6 | 03/06/201<br>6 | 500      |          | NABARD<br>XXI |  |
| 18 | 607 | Upgradati on of District Hospital from (250) bedded to (400) bedded at Nalgonda in Nalgonda District    | 01/04/201<br>5 | 31/03/201      | 466      | 40389156 | NABARD<br>XIX |  |
| 19 | 615 | Constructi on of Co mmunity Health Center at Narnoor in Adilabad District.                              | 29/04/201<br>6 | 28/10/201<br>7 | 50000000 | 32438232 | NABARD<br>XXI |  |
| 20 | 622 | Constructi<br>on of<br>CHC<br>building at<br>Parigi<br>(V&M) in<br>RR Dist.                             | 16/05/201<br>6 | 15/11/201<br>7 | 50000000 |          | NABARD<br>XIX |  |
| 21 | 625 | Constructi<br>on of Co<br>mmunity<br>Health<br>Center at<br>Khagazna<br>gar in<br>Adilabad<br>District. | 02/05/201<br>6 | 01/11/201<br>7 | 50000000 | 18960414 | NABARD<br>XXI |  |
| 22 | 650 | Constructi<br>on of Co<br>mmunity<br>Health<br>Centre<br>Building<br>at                                 | 06/07/201<br>6 | 05/01/201<br>8 | 500      | 15000336 | NABARD<br>XXI |  |

|    |      | Marriguda<br>,<br>Nalgonda<br>District in<br>Nalgonda<br>District                             |                |                |          |          |               |  |
|----|------|---|----------------|----------------|----------|----------|---------------|--|
| 23 | 1213 | Upgradati<br>on of 100<br>bedded<br>hospital at<br>Vikarabad<br>in Ranga<br>Reddy<br>District | 26/03/201<br>6 | 25/09/201<br>7 | 95000000 | 43400000 | NABARD<br>XIX |  |
| 24 | 1216 | Constructi<br>on of<br>CHC<br>building at<br>Parigi<br>(V&M) in<br>RR Dist.                   | 6              | 15/11/201<br>7 | 50000000 | 32018000 | NABARD<br>XXI |  |
| 25 | 1494 | saf   | 09/11/202<br>3 | 10/11/202<br>3 | 200      |          | NABARD<br>XIX |  |