

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	250	PHC-Vemulakonda (V) in Valigonda (M)	25/10/2011	24/04/2012	4000000	3521983	NRHM	
2	263	Construction of New Sub centre (Ph-II) 2010-11 (366) Building at Vavilla pally(V), under PHC Narayanpur (M)	25/07/2011	24/11/2011	900000	871435	NRHM	
3	268	Construction of New Sub centre (Ph-II) 2010-11 (366) Building at Bijalapuram(V), under PHC Motkur(M)	25/07/2011	24/11/2011	900000	871001	NRHM	
4	283	Construction of New Sub centre (Ph-III) Building at Duppalli (V) PHC Athmakur (M)	09/05/2012	08/09/2012	900000	863492	NRHM	
5	284	Construction of New	05/12/2012	04/04/2013	900000	862041	NRHM	

		Sub centre (Ph-III) Building at Kondag adapa (V) PHC Mothkur (M)						
6	287	Constructi on of New Sub centre (Ph-III) Building at Vangap ally (V) PHC Mot akonduru, Yadagirig utta (M)	09/05/201 2	08/09/201 2	900000	854718	NRHM	
7	291	Constructi on of New Sub centre (Ph-III) Building at Indriyal (V) PHC Pochamp ally (M)	09/05/201 2	08/09/201 2	900000	842738	NRHM	
8	295	Constructi on of New Sub centre (Ph-IV) Building at Pallep ahad (V) PHC Thur kapally (M)	04/03/201 5	03/07/201 5	1400000	407397	NRHM	
9	297	Constructi on of New Sub centre (Ph-IV) Building at Kapray avally (V) PHC Athmakur (M)	04/05/201 5	03/09/201 5	1400000	541501	NRHM	
10	305	Constructi	01/03/201	30/06/201	1400000	1188258	NRHM	

		on of New Sub centre (Ph-IV) Building at Kakkireni, PHC Muni pampula, Ramanna pet (M)	4	4				
11	309	Renovation of existing wards to New Born Stabilization Unit (NBSU) Ph-I at AH Bhongir	29/07/2011	28/08/2011	500000	466514	NRHM	
12	312	Renovation of existing wards to New Born Stabilization Unit (NBSU) Ph-I at AH Ramannapeta	29/07/2011	28/08/2011	500000	465729	NRHM	
13	327	FRUs (First Referral Units) Grade - I & II Hospitals Under NRHM for the year 2012-13 at Bhongir	26/11/2012	25/01/2013	435000	191204	NRHM	
14	328	FRUs (First Referral Units) Grade - I & II Hospitals Under NRHM for the year	26/11/2012	25/01/2013	800000	573661	NRHM	

		2012-13 at Raman napet						
15	331	Providing approach road from Main Gate to Portico of PHC SHA RAJPET (V)	05/12/201 2	04/01/201 3	200000	186638	NABARD XXI	
16	334	13th Finance C ommissio n (PHCs) at Thanga dapally (V) Chout uppal (M)	11/02/201 3	10/06/201 3	7516000	3452196	13th Finance C ommision	
17	335	13th Finance C ommissio n (PHCs) at Velvarthy (V) in Valigonda (M)	01/03/201 4	31/12/201 4	7815000	5998864	13th Finance C ommision	
18	338	Constructi on of Ayush Dis pensary at Varkatp ally	18/11/201 0	17/02/201 1	984000		13th Finance C ommision	
19	339	Constructi on of Ayush Dis pensary at Bomma laramara m	07/10/201 0	06/01/201 1	984000		13th Finance C ommision	
20	344	Constructi on of Ayush Dis pensary at Choutu ppal	07/10/201 0	06/01/201 1	984000		13th Finance C ommision	
21	345	Constructi on of Ayush Dis pensary (Ph-II) 2010-11	26/05/201 2	25/09/201 2	750000	686530	AYUSH	

		at GAD Survail, S. Narayana pur (M)						
22	346	Constructi on of Ayush Dis pensary (Ph-II) 2010-11 at GAD Rayagiri, Yadagirig utta (M)	04/04/201 2	03/08/201 2	750000	688867	AYUSH	
23	347	Constructi on of Ayush Dis pensary (Ph-II) 2010-11 at GAD S. Narayana pur (V& M)	18/05/201 2	17/09/201 2	750000	686530	AYUSH	
24	348	Constructi on of Ayush Dis pensary (Ph-II) 2010-11 at Bibinagar (V & M)	04/04/201 2	03/08/201 2	750000	654145	AYUSH	
25	349	Constructi on of Ayush Dis pensary (Ph-II) 2010-11 at Pocha mpally (V & M)	26/05/201 2	25/09/201 2	750000	655844	AYUSH	
26	351	Constructi on of Ayush Dis pensary (Ph-II) 2010-11 at GUD C houtuppal (V & M)	26/05/201 2	25/09/201 2	750000	697670	AYUSH	
27	614	Constructi on of building	27/09/201 4	01/01/197 0	63	4674617	Stamps & Registrati on	

		for Sub-Register Office at Mothkur (V&M) in Nalgonda District						
28	641	Repairs to Civil, Water supply & sanitary arrangements and Electrical fittings to the Area Hospital at Bhongir in Nalgonda District	04/01/2016	03/04/2016	3000000		TSVVP MAINTENANCE WORKS	
29	745	Strengthening of Hospital AH Bhongir	08/02/2017	07/05/2017	50	640969	TSVVP works	
30	746	Strengthening of Hospital CHC Alair	06/02/2017	05/05/2017	30	1395915	TSVVP works	
31	747	Strengthening of Hospital CHC Ramannapet	07/02/2017	06/05/2017	35	684870	TSVVP works	
32	789	Proposed Labour Estimate of CHC Alair	07/07/2017	06/08/2017	11	508182	NHM	
33	790	Upgradation of Ayush Hospital at Government Homeo Hospital, Bhongir in Nalgonda District	13/03/2017	12/12/2017	56	2016984	AYUSH	
34	797	Establishment of	28/11/2017	27/03/2018	35	2644292	TSVVP works	

		New Blood Bank at AH Bhongir in Yadadri Bhongir District						
35	1292	Constructi on of Govt. Ayurvedic Dispensar y at Bollepally (V) in Yadadri Bhongir District.	02/03/2018	01/05/2018	1500000		AYUSH	
36	1477	Repairs to operation theatre for Establish ment of Kanti Velugu Ward in Area Hosptial Bhongir in Yadadri Bhongir District.	20/12/2018	19/01/2019	1500000		NHM	