

**Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)**

**Total Works In Total Work Sanctioned**

| S.No | Project Id | Project Name                                                                    | Agreement Date | Completion Date as per Agreement | Tech Sanction Amount | Value of work done | Scheme | Stage of Work |
|------|------------|---------------------------------------------------------------------------------|----------------|----------------------------------|----------------------|--------------------|--------|---------------|
| 1    | 245        | Upgradation of CHC from 50 beds to 100 bedded AH at Huzurnagar (2010-11)        | 25/10/2010     | 01/01/2017                       | 25000000             | 20501063           | APVVP  |               |
| 2    | 249        | PHC-Kalamalacheru (V) in Garidepally (M)                                        | 28/09/2011     | 27/03/2012                       | 4000000              | 3462652            | NRHM   |               |
| 3    | 252        | Construction of Sub centre Building at Urlugonda (V) under Mothey               | 02/02/2010     | 01/06/2010                       | 900000               | 651485             | NRHM   |               |
| 4    | 254        | Construction of Sub centre Building at Lingala (V) under Penpahad               | 11/01/2010     | 10/05/2010                       | 900000               |                    | NRHM   |               |
| 5    | 256        | Construction of Sub centre Building at Gummadavelly (V) under Thungathurthy PHC | 11/01/2010     | 10/05/2010                       | 900000               |                    | NRHM   |               |
| 6    | 258        | Construction of Sub centre Building at Jalpura                                  | 02/02/2010     | 01/06/2010                       | 900000               |                    | NRHM   |               |

|    |     |                                                                                                                        |            |            |        |        |      |  |
|----|-----|------------------------------------------------------------------------------------------------------------------------|------------|------------|--------|--------|------|--|
|    |     | (V) under Thirumalgiri PHC                                                                                             |            |            |        |        |      |  |
| 7  | 259 | Construction of Sub centre Building at Kuchipudithanda (V) under Kapugallu PHC                                         | 11/01/2010 | 10/05/2010 | 900000 |        | NRHM |  |
| 8  | 260 | Construction of Sub centre Building at Dondapadu (V) under Melacheruvu PHC                                             | 11/01/2010 | 10/05/2010 | 900000 |        | NRHM |  |
| 9  | 261 | Construction of New Sub centre (Ph-II) 2010-11 (366) Building at Kandagatla(V) under PHC Atmakur(S) (M)                | 25/07/2011 | 24/11/2011 | 900000 | 833238 | NRHM |  |
| 10 | 265 | Construction of New Sub centre (Ph-II) 2010-11 (366) Building at Ganugu Banda (V), PHC Kalmalcheruvu in Garidepally(M) | 25/07/2011 | 24/11/2011 | 900000 | 862761 | NRHM |  |
| 11 | 267 | Construction of New Sub                                                                                                | 26/07/2011 | 24/11/2011 | 900000 | 821126 | NRHM |  |

|    |     |                                                                                                                                              |                |                |        |        |      |  |
|----|-----|----------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|--------|--------|------|--|
|    |     | centre<br>(Ph-II)<br>2010-11<br>(366)<br>Building<br>at Namav<br>aram(V),<br>under<br>PHC<br>Mothey<br>(M)                                   |                |                |        |        |      |  |
| 12 | 271 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-II)<br>2010-11<br>(366)<br>Building<br>at Ravipa<br>had(V),<br>under<br>PHC<br>Mothey<br>(M) | 25/07/201<br>1 | 24/11/201<br>1 | 900000 | 814814 | NRHM |  |
| 13 | 272 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-II)<br>2010-11<br>(366)<br>Building<br>at Annara<br>m(V),<br>under<br>PHC<br>Penpahad<br>(M) | 25/07/201<br>1 | 24/11/201<br>1 | 900000 | 810205 | NRHM |  |
| 14 | 282 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-III)<br>Building<br>at<br>Gondriyal<br>a (V) PHC<br>Anthagir<br>in Kodad<br>(M)              | 26/06/201<br>2 | 25/10/201<br>2 | 900000 | 865355 | NRHM |  |
| 15 | 288 | Constructi<br>on of New<br>Sub<br>centre                                                                                                     | 25/05/201<br>2 | 24/09/201<br>2 | 900000 | 877810 | NRHM |  |

|    |     |                                                                                                                                          |                |                |         |         |      |  |
|----|-----|------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|---------|---------|------|--|
|    |     | (Ph-III)<br>Building<br>at Mamilla<br>gudem<br>(V) PHC<br>Mothey<br>(M)                                                                  |                |                |         |         |      |  |
| 16 | 293 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-III)<br>Building<br>at K.R.Pu<br>ram (V)<br>PHC Trip<br>uravaram<br>in Nadigu<br>dem (M) | 26/06/201<br>2 | 25/10/201<br>2 | 900000  | 857497  | NRHM |  |
| 17 | 296 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-IV)<br>Building<br>at Chand<br>upatla (V)<br>PHC<br>Chivveml<br>a                        | 19/01/201<br>5 | 18/05/201<br>5 | 1400000 | 776091  | NRHM |  |
| 18 | 298 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-IV)<br>Building<br>at Thumm<br>agudem<br>(V) PHC<br>Mothey                               | 19/01/201<br>5 | 18/05/201<br>5 | 1400000 |         | NRHM |  |
| 19 | 301 | Constructi<br>on of New<br>Sub<br>centre<br>(Ph-IV)<br>Building<br>at Kasarla<br>pahad (V)<br>PHC<br>Arvapally<br>(M)                    | 27/11/201<br>4 | 31/03/201<br>5 | 1400000 | 761411  | NRHM |  |
| 20 | 302 | Constructi<br>on of New<br>Sub                                                                                                           | 08/08/201<br>4 | 07/12/201<br>4 | 1400000 | 1132119 | NRHM |  |

|    |     |                                                                                                                                         |                |                |         |        |               |  |
|----|-----|-----------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|---------|--------|---------------|--|
|    |     | centre<br>(Ph-IV)<br>Building<br>at Pandya<br>Naik<br>Thanda,<br>PHC<br>Chivemla<br>(M)                                                 |                |                |         |        |               |  |
| 21 | 311 | Renovatio<br>n of<br>existing<br>wards to<br>New Born<br>Stabilizati<br>on Unit<br>(NBSU)<br>Ph-I at<br>AH<br>Suryapet                  | 29/07/201<br>1 | 28/08/201<br>1 | 500000  | 444136 | NRHM          |  |
| 22 | 316 | CHNC at<br>Nadigude<br>m                                                                                                                | 06/07/201<br>2 | 05/08/201<br>2 | 500000  | 420390 | NRHM          |  |
| 23 | 324 | FRUs<br>(First<br>Referral<br>Units)<br>Grade - I<br>& II<br>Hospitals<br>Under<br>NRHM for<br>the year<br>2012-13<br>at Huzurn<br>agar | 06/12/201<br>2 | 05/02/201<br>3 | 800000  | 725230 | NRHM          |  |
| 24 | 325 | FRUs<br>(First<br>Referral<br>Units)<br>Grade - I<br>& II<br>Hospitals<br>Under<br>NRHM for<br>the year<br>2012-13<br>at<br>Suryapet    | 05/12/201<br>2 | 04/02/201<br>3 | 500000  | 437883 | NRHM          |  |
| 25 | 329 | Constructi<br>on of<br>compoun<br>d wall to<br>PHC                                                                                      | 05/12/201<br>2 | 04/02/201<br>3 | 1000000 | 934444 | NABARD<br>XXI |  |

|    |     |                                                                                                                             |            |            |          |          |                         |  |
|----|-----|-----------------------------------------------------------------------------------------------------------------------------|------------|------------|----------|----------|-------------------------|--|
|    |     | building at Lingagiri (V)                                                                                                   |            |            |          |          |                         |  |
| 26 | 330 | Providing approach road to PHC Repala (V) Munagala (M)                                                                      | 05/12/2012 | 04/01/2013 | 200000   | 186797   | NABARD XXI              |  |
| 27 | 350 | Construction of Ayush Dispensary (Ph-II) 2010-11 at GHD Suryapet (V & M)                                                    | 26/06/2012 | 25/10/2012 | 750000   | 695721   | AYUSH                   |  |
| 28 | 358 | Construction of Social Welfare College Hostel Buildings at Girls at Suryapet                                                | 22/10/2013 | 21/07/2014 | 25000000 | 22849517 | DME Plan Works          |  |
| 29 | 613 | Construction of building for Sub-Register Office at Kodad (V&M) in Nalgonda District                                        | 31/10/2015 | 01/01/1970 | 6300000  | 2925267  | Stamps & Registration   |  |
| 30 | 639 | Repairs to Civil, Water supply & sanitary arrangements and Electrical fittings to the Area Hospital at Suryapet in Nalgonda | 10/12/2015 | 09/03/2016 | 3000000  |          | TSVVP MAINTENANCE WORKS |  |

|    |     |                                                                                                                                        |            |            |         |         |                         |  |
|----|-----|----------------------------------------------------------------------------------------------------------------------------------------|------------|------------|---------|---------|-------------------------|--|
|    |     | District                                                                                                                               |            |            |         |         |                         |  |
| 31 | 640 | Repairs to Civil, Water supply & sanitary arrangements and Electrical fittings to the Area Hospital at Huzurnagar in Nalgonda District | 25/02/2016 | 24/05/2016 | 3000000 |         | TSVVP MAINTENANCE WORKS |  |
| 32 | 653 | Renovation of Urban Primary Health Centre at Ambedhnagar in Suryapet (V&M) in Nalgonda District.                                       | 16/08/2016 | 15/10/2016 | 15      | 1882977 | HM & FW                 |  |
| 33 | 654 | Renovation of Existing Urban Primary Health Centre at Giri Nagar, Near Eenadu Office in Suryapet (V&M) in Nalgonda District            | 19/10/2016 | 18/01/2017 | 17      | 1333301 | HM & FW                 |  |
| 34 | 655 | Renovation of Existing Urban Health Centre at Kasarabad Road in Suryapet (V&M) in                                                      | 19/10/2016 | 18/01/2017 | 17      | 1299753 | HM & FW                 |  |

|    |     |                                                                                                     |            |            |    |         |             |  |
|----|-----|-----------------------------------------------------------------------------------------------------|------------|------------|----|---------|-------------|--|
|    |     | Suryapet District                                                                                   |            |            |    |         |             |  |
| 35 | 742 | Strengthening of Hospital AH Suryapet                                                               | 09/03/2017 | 08/12/2018 | 90 |         | TSVVP works |  |
| 36 | 743 | Strengthening of Hospital AH Huzurnagar                                                             | 01/02/2017 | 30/04/2017 | 36 | 399766  | TSVVP works |  |
| 37 | 744 | Strengthening of Hospital CHC Kodad                                                                 | 01/02/2017 | 30/04/2017 | 20 | 209142  | TSVVP works |  |
| 38 | 788 | Renovation of Labour Room of CHC at Thungathurthy                                                   | 14/06/2017 | 13/07/2017 | 11 | 1452376 | NRHM        |  |
| 39 | 791 | Upgradation of Govt. Ayurvedic Dispensary at Ananthagiri (V) & Kodad (M) in Suryapet District       | 20/09/2016 | 19/01/2017 | 15 | 1111351 | AYUSH       |  |
| 40 | 796 | Establishment of (10) Bedded Intensive Care Unit in Area Hospital at Suryapet in Suryapet District. | 27/02/2017 | 26/05/2017 | 32 | 2406786 | TSVVP works |  |
| 41 | 894 | Construction of Hub in prefabricated mode to establish I                                            | 19/03/2018 | 18/07/2018 | 38 |         | HM & FW     |  |

|    |      |                                                                                                                                                                                                       |                |                |               |  |     |  |
|----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|---------------|--|-----|--|
|    |      | abourator<br>y in<br>Suryapet                                                                                                                                                                         |                |                |               |  |     |  |
| 42 | 1287 | Upgradati<br>on of<br>existing<br>100<br>bedded<br>Area<br>Hospital<br>Suryapet<br>to 300<br>bed<br>Strength<br>Hospital<br>for Establi<br>shment of<br>Medical<br>College in<br>Suryapet<br>District | 25/09/201<br>8 | 24/06/201<br>9 | 10000000<br>0 |  | NHM |  |
| 43 | 1445 | Constructi<br>on of<br>MCH<br>building at<br>Suryapet<br>in<br>Suryapet<br>District.                                                                                                                  | 28/09/201<br>8 | 27/03/202<br>0 | 70000000      |  | NHM |  |