Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreeme nt Date	Completi on Date as per Ag reement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	3	Constructi on of MCH Excellenc e Center building at Area Hospital, Jangaon in Warangal district.	17/05/201 3	16/05/201	20000000	17710100 2	NRHM	Not Started
2	7	Up- gradation of Public Health Centre to 30 bedded ward Hospital at Zaffergad h (V&M) in Warangal District	13/11/201 5	12/05/201 7	45000000	31832839	NABARD XX	Work in Progress
3	13	Repairs & renovatio ns to Area Hospital Jangon in Warangal District.	09/10/201 5	08/01/201 6	3000000		TSVVP M AINTENA NCE WORKS	Not Started
4	26	PHC That ikonda 2011-12	09/02/201 3	08/11/201 3	7500000	6242838	DME Plan Works	Not Started
5	28	PHC Ippaguda 2012-13	01/06/201 3	01/03/201 4	7500000		13th Finance C ommision	Not Started
6	29	PHC Obula Ke shavapur 2013-14	21/09/201 3	21/06/201 4	7500000		DME Plan Works	Not Started

7	38	Constructi on of Sub Registrar Office building at Ghanpur (V&M) in Warangal District.	14/09/201 5	01/01/197 0	6300000		Sub Registrar Office Buildings Phase-II	Not Started
8	43	Constructi on of Sub Registrar Office building at Kodakand la (V&M) in Warangal District.	01/01/197 0	01/01/197 0	6300000		Sub Registrar Office Buildings Phase-III	Not Started
9	44	Constructi on of Sub Registrar Office building at Jangaon (V&M) in Warangal District.	01/01/197 0	01/01/197 0	6300000		Sub Registrar Office Buildings Phase-III	Not Started
10	1067	Standardi zation of Labour Room at Primary Health Center, R aghunath pally in Jangaon District.	11/12/201 7	10/02/201 8	1400000	947215	NHM	
11	1077	Standardi zation of Labour Room at Primary Health Centre, Lingala Ghanpur in Jangaon District	18/12/201 7	17/02/201 8	2350000	1613195	NHM	
12	1082	Standardi zation of Labour	11/12/201 7	10/02/201 8	2350000	1666121	NHM	

13	1091	room at Primary HeatIth Centre Ko dakandla in Jangaon District Modificati on of labour room of PHC Gha npur(Stn) in Janagaon District	24/04/201 7	23/05/201	1225000	984199	NHM	
14	1098	Establish ment of Hub & Spoke Model of Diagnosti c Centre at Jangaon in Jangaon District.	20/03/201	19/04/201 8	3800000	3568681	NHM	
15	1111	Standardi zation of Labour room at C ommunity Health Centre, Palakurth y in Jangaon District	11/12/201 7	10/02/201 8	1550000	1051298	NHM	
16	1159	Standardi zation of Labour room at C ommunity Health Centre, B achannap et in Jangaon District	30/10/201 7	14/03/201 8	1700000	1138710	NHM	
17	1215	Additional repairs for conversio	27/12/201 6	26/03/201 7	850000	550000	TSVVP works	

		n of existing laboratory into model District Laborator y at Area Hospital Janagaon in Janagaon District					
18	1226	Renovation of female ward in 2nd floor for establishment of Palliative Care Center in Area Hospital, Janagaon in Janagaon District	14/06/201	13/07/201	900000	district Collector	
19	1283	Renovations to Area Hospital at Jangaon in Jangaon District	1	27/04/201 7	5000000	TSVVP M AINTENA NCE WORKS	