

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	6	Upgradation of 50 bedded hospital to 100 bedded hospital at Mulugu in Warangal District.	09/02/2015	08/02/2016	85000000	77620483	NABARD XIX	Not Started
2	11	Up-gradation of PHC Bhupalpally to 100 bedded Area Hospital in Warangal District.	28/02/2015	31/05/2017	235000000	157349577	DME	Not Started
3	12	Up-gradation of CHC Chityala from 30 to 50 bedded in Warangal District	28/02/2016	01/09/2017	95000000	53015254	TSVVP MAINTENANCE WORKS	Not Started
4	40	Construction of Sub Registrar Office building at Mulugu (V&M) in Warangal District.	01/01/1970	01/01/1970	6300000		Sub Registrar Office Buildings Phase-III	Not Started
5	45	Construction of Govt. ITI building at Bhupalpally in	28/09/2013	28/09/2014	33000000	18661762	Govt. ITI Buildings	Not Started

		Warangal District.						
6	645	Constructi on of PHC at Mangapet (V & M) in Warangal District.	26/12/2013	15/07/2016	6850000	45454545	CFW Works (NRHM)	
7	1039	Constructi on of New 50 Bedded Mother and Child Health Centre at Eturunag aram in Warangal District	11/05/2018	10/11/2019	70000000	12176000	NHM	
8	1075	Standardi zation of Labour room at Primary Health Center, Wazeedu in Jayash ankar Bhu aplapally District.	11/12/2017	10/02/2018	2300000	897347	NHM	
9	1100	Modificati on of labour room of CHC Mulugu in Jayshank ar Bhupal apally District	28/02/2017	27/03/2017	1000000	701932	NHM	
10	1102	Standardi zation of Labour room at Primary Health Centre, Tadvai in Jayashan kar Bhuap lapally	11/12/2017	10/02/2018	2300000	855838	NHM	

		District.						
11	1103	Establishment of New Blood Bank building at CHC, Mulugu in Jayashankar Bhupalapally District	11/12/2017	10/01/2018	2700000	1887378	TSVVP works	
12	1104	Construction of DEIC building at Bhupalpally in Jayashankar Bhupalapally District	26/04/2018	25/04/2019	10000000	3783651	NHM	
13	1110	Establishment of New Blood Bank building at CHC, Eturunagaram in Jayashankar Bhupalapally District	12/02/2018	11/05/2018	3500000	1089421	NHM	
14	1114	Establishment of Hub & Spoke Model of Diagnostic Centre at Mulugu in Jayashankar Bhupalapally District.	20/03/2018	30/09/2018	3800000	2840146	NHM	
15	1123	Modification of Labour rooms at PHC Mangapet (V&M) in Jayashankar	24/10/2017	23/12/2017	1000000	643425	NHM	

		kar Bhupa lpally District						
16	1125	Standardi zation of Labour Room at Primary Health Centre, G ovindarao pet in Jay ashankar Bhupalpal ly District	27/11/201 7	26/01/201 8	2300000	1646032	NHM	
17	1126	Establish ment of KMC Unit at CHC Et urnagara m in Jays hankar Bh upalapally District	28/03/201 8	27/04/201 8	456000		NHM	
18	1138	Modificati on of labour room at C ommunity Health Centre, Et urunagara m in Jaya shankar B hupalpally District	14/03/201 7	13/04/201 7	1870000	1317310	NHM	
19	1212	Repairs & renovatio n to CHC, Eturnagar am in Jay ashankar Bhupalpal ly.	09/03/201 7	08/05/201 7	3000000	0	TSVVP M AINTENA NCE WORKS	
20	1214	Repairs & renovatio n to CHC, Mulugu in Jayashan kar Bhupa lpally District	02/06/201 7	01/09/201 7	3500000	2253201	TSVVP M AINTENA NCE WORKS	
21	1233	Establish ment of	30/03/201 7	29/05/201 7	3200000		TSVVP works	

		ICU in CHC, Etur nagaram in Jaysha nkar Bhup alapally District						
22	1268	Upgradati on of PHC to 100 Bedded Area Hospital at Bhupal apally in J ayashank ar Bhupal apally Dis trict(Balan ce work)	01/12/201 5	23/04/201 9	95000000		TSVVP works	