

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	194	Construction of Sub-Registrar building at Sircilla (V&M)	03/03/2014	02/12/2014	6300000	5841000	Stamps & Registration	
2	205	Upgradation of 30 bedded to 100 bedded at CHC Vemulawada (V&M)	13/03/2017	16/10/2018	22500000	53261000	DOPH	
3	208	Repairs and Renovation of Area Hospital Sircilla	30/09/2015	30/12/2015	3000000	2349000	TSVPM MAINTENANCE WORKS	
4	220	Contn of Sub-Center building at Sanugula (v) Chendurthy (M)	10/02/2014	09/06/2014	900000	809000	NRHM	
5	228	Contn of PHC building at Lingannapeta	30/01/2013	29/10/2013	7513000	5513000	13th Finance Commission	
6	231	Contn of PHC building at Hanmajpet	30/05/2013	28/02/2014	7815000	5670000	13th Finance Commission	
7	800	Standardization of Labor Room at PHC Konaraopet (v) (2nd Phase)	15/05/2018	14/08/2018	2200000	476000	NHM	

8	801	Constructi on of 50 Bedded Mother Child Hospital at AH Sircilla	30/06/201 8	29/06/201 9	11000000 0		NHM	
9	1038	Constructi on of Govt. Nursing College at Sircilla in Rajanna Sircilla District	26/07/201 8	25/07/201 9	27740000		DME	