

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

| S.No | Project Id | Project Name | Agreement Date | Completion Date as per Agreement | Tech Sanction Amount | Value of work done | Scheme | Stage of Work |
|------|------------|---|----------------|----------------------------------|----------------------|--------------------|----------------|---------------|
| 1 | 365 | Construction of 50 Bedded Mother and Child Hospital at Narayankhed in Medak District. | 16/08/2016 | 15/02/2018 | 110000000 | 13136234 | TSVVP works | |
| 2 | 366 | Repairs to Area Hospital at Zaheerabad in Medak Dist | 23/11/2015 | 22/02/2016 | 3000000 | 1961201 | TSVVP works | |
| 3 | 372 | Construction of PHC Building at Chinthamadaka (V) of Siddipet (M) in Medak Dist. | 30/05/2015 | 02/02/2016 | 12000000 | 11268216 | DME Plan Works | |
| 4 | 374 | Upgradation of Primary Health Centre from 6 bedded to 30 bedded Hospital at Kalher (V&M) in Medak District. | 26/05/2016 | 25/11/2017 | 64500000 | 16167741 | TSVVP works | |
| 5 | 397 | Construction of 30 Bedded | 14/12/2015 | 13/06/2017 | 45000000 | 20575242 | NABARD XX | |

| | | | | | | | | |
|---|-----|---|------------|------------|-----------|-----------|-----------|--|
| | | Hospital at Sadasi vpet in Medak District. | | | | | | |
| 6 | 399 | Construction of PHC to upgraded to 30 bedded Hospital at Mirzapur in Medak Dist. | 12/11/2015 | 05/11/2017 | 45000000 | 35474506 | NABARD XX | |
| 7 | 403 | Construction of MCH center of Excellence building at Dist Hospital Sangareddy in Medak Dist. | 23/02/2012 | 30/09/2016 | 160000000 | 148493711 | NRHM | |
| 8 | 405 | Construction of Primary Health Centre Building at Bilalpur (V) of Kohir (M) in Sangareddy District (Balance work) | 04/04/2018 | 03/07/2018 | 4000000 | 598940 | NHM | |
| 9 | 411 | Laying of approach road, construction of compound wall and drilling of borewell at Thalelma (V) of Andole(M | 01/01/1970 | 12/06/2015 | 1800000 | | NRHM | |

| | | | | | | | | |
|----|-----|---|------------|------------|----------|----------|---------------------------|--|
| | |) in Medak-Dist. | | | | | | |
| 10 | 412 | Laying of approach road, construction of compound wall and drilling of borewell at Bhanoor (V) of Patancheru (M) in Medak-Dist. | 01/01/1970 | 01/01/1970 | 1600000 | 416976 | NRHM | |
| 11 | 421 | Construction of Sub Centre Building at Boggulapally (V) of Raikode (M) in Medak Dist. (Balance work) | 11/09/2017 | 10/11/2017 | 350000 | 284000 | NRHM | |
| 12 | 433 | Construction of sub centre building Tadkal (V) of Kangti (M) in Medak Dist. | 06/11/2015 | 05/03/2016 | 1400000 | 1289869 | NRHM | |
| 13 | 436 | Sub centre at Gummadi dala (V) of Jinnaram (M) | 04/01/2016 | 03/05/2016 | 1400000 | | NRHM | |
| 14 | 448 | Construction of Social welfare college hostel building | 12/12/2013 | 11/09/2014 | 25000000 | 20886150 | SOCIAL WELFARE DEPARTMENT | |

| | | | | | | | | |
|----|-----|--|------------|------------|-----------|----------|--------------------------------------|--|
| | | for Girls at Andole in Medak District | | | | | | |
| 15 | 449 | Construction of Govt. Polytechnic College building at Sangareddy (Ismail Khanpet) in Medak Dist. | 24/04/2015 | 23/04/2016 | 51500000 | 45756443 | Collegiate Education | |
| 16 | 450 | Construction of Sub Registrar's Office Building at Narayankhed in Medak District. | 26/09/2016 | 25/09/2017 | 6300000 | 1413792 | Stamps & Registration | |
| 17 | 456 | Construction of buildings for Model Govt Degree College at Narayankhed in Medak Dist. | 01/09/2014 | 31/05/2016 | 120000000 | 90426873 | RASHTRIYA UCHC HATAR SHIKSHA ABHIYAN | |
| 18 | 659 | Repairs and Renovations of Area Hospital Zameerabad | 15/02/2017 | 14/05/2017 | 4000000 | 1370450 | TSVVP works | |
| 19 | 739 | Upgradation of existing PHC to 30 bedded Hospital at Karasgutti (V), Manoor (M) in Sa | 29/03/2018 | 28/09/2019 | 50000000 | | HM & FW | |

| | | | | | | | | |
|----|-----|---|------------|------------|---------|---------|--------------------|--|
| | | ngareddy District | | | | | | |
| 20 | 740 | Establishment of 10 bedded ICU at Area Hospital, Zaheerabad in Sangareddy District | 27/02/2017 | 26/05/2017 | 3200000 | 2542569 | TSVVP works | |
| 21 | 741 | Construction of TWO Residential Staff quarter for PHC Kangti in Sangareddy District | 08/12/2017 | 07/02/2018 | 3000000 | 2435826 | NHM | |
| 22 | 751 | Construction of Health Sub Centre building at LINGAPUR | 04/09/2017 | 13/12/2017 | 1700000 | 1432516 | district Collector | |
| 23 | 752 | Construction of Health Sub Centre Building at RUDRAR | 18/09/2017 | 12/12/2017 | 1700000 | 512883 | district Collector | |
| 24 | 753 | Construction of Health Sub Centre Building at NIZAMPET | 14/09/2017 | 13/12/2017 | 1700000 | 785995 | district Collector | |
| 25 | 754 | Construction of Health Sub Centre Building at RYALA | 18/10/2017 | 17/01/2018 | 1700000 | 834090 | district Collector | |

| | | | | | | | | |
|----|------|---|----------------|----------------|---------|---------|-----|--|
| | | MADUGU | | | | | | |
| 26 | 963 | Constructi on of of Labour room for PHC at Kangti in Sangared dy District | 05/02/201 7 | 14/05/201 7 | 2618000 | 2161640 | NHM | |
| 27 | 978 | Standardi zation of labour room for PHC at Raikode in Sangar eddy District | 19/01/201 8 | 17/03/201 8 | 650000 | 511199 | NHM | |
| 28 | 980 | Standardi zation of Labour for PHC Jhar asangam in Sangar eddy District | 19/01/201 8 | 17/03/201 8 | 900000 | 693055 | NHM | |
| 29 | 983 | Standardi zation of Labour room for PHC at Jinnaram in Sangar eddy District | 23/06/201 8 | 22/08/201 8 | 850000 | 71483 | NHM | |
| 30 | 1146 | Standardi zation of Labour room for PHC at Karasgutti in Sangar eddy District | 20/01/201 8 | 19/03/201 8 | 850000 | 631131 | NHM | |
| 31 | 1149 | Standardi zation of Labour room for PHC at Manoor in Sangared dy District | 16/02/201 8 | 15/04/201 8 | 800000 | 620738 | NHM | |
| 32 | 1154 | Standardi zation of | 12/02/201 8 | 11/04/201 8 | 800000 | 626412 | NHM | |

| | | | | | | | | |
|----|------|---|------------|------------|---------|---------|-------------|--|
| | | Labour room for PHC at Ramachandrapuram in Sangareddy District | | | | | | |
| 33 | 1160 | Standardization of Labour room for PHC at Sirgapur in Sangareddy District | 19/01/2018 | 18/03/2018 | 1000000 | 762442 | NHM | |
| 34 | 1195 | Standardization of Labour room for PHC at Munipally in Sangareddy District | 19/01/2018 | 18/03/2018 | 850000 | 653092 | NHM | |
| 35 | 1427 | Repairs and Renovations of Area Hospital Patancheru in Medak District | 04/02/2017 | 03/05/2017 | 2000000 | 1437725 | TSVVP works | |
| 36 | 1428 | Repairs and Renovations to CHC Sadashivpet in Sangareddy District | 09/02/2017 | 08/04/2017 | 1000000 | 88608 | TSVVP works | |
| 37 | 1429 | Repairs and Renovations to 30 Bedded CHC Narayankhed in Sangareddy District | 21/03/2018 | 20/05/2018 | 2500000 | | TSVVP works | |
| 38 | 1430 | Repairs and Renovations of | 31/01/2017 | 30/04/2017 | 2500000 | 930208 | TSVVP works | |

| | | | | | | | | |
|----|------|--|----------------|----------------|---------|--|----------------|--|
| | | CHC Jogipet (V), Andole (M) in Sa ngareddy District | | | | | | |
| 39 | 1431 | Repairs and Reno vations (Balance work) of CHC Jogipet (V), Andole (M) in Sa ngareddy District | 20/04/201 8 | 19/06/201 8 | 1570000 | | TSVVP works | |