

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	245	Upgradation of CHC from 50 beds to 100 bedded AH at Huzurnagar (2010-11)	25/10/2010	01/01/2017	25000000	20501063	APVVP	
2	249	PHC-Kalamalacheru (V) in Garidepally (M)	28/09/2011	27/03/2012	4000000	3462652	NRHM	
3	252	Construction of Sub centre Building at Urlugonda (V) under Mothey	02/02/2010	01/06/2010	900000	651485	NRHM	
4	254	Construction of Sub centre Building at Lingala (V) under Penpahad	11/01/2010	10/05/2010	900000		NRHM	
5	256	Construction of Sub centre Building at Gummadavelly (V) under Thungathurthy PHC	11/01/2010	10/05/2010	900000		NRHM	
6	258	Construction of Sub centre Building at Jalpura	02/02/2010	01/06/2010	900000		NRHM	

		(V) under Thirumalg iri PHC						
7	259	Constructi on of Sub centre Building at Kuchip udithanda (V) under Kapugallu PHC	11/01/201 0	10/05/201 0	900000		NRHM	
8	260	Constructi on of Sub centre Building at Donda padu (V) under Mel lacheruvu PHC	11/01/201 0	10/05/201 0	900000		NRHM	
9	261	Constructi on of New Sub centre (Ph-II) 2010-11 (366) Building at Kandag atla(V) under PHC Atm akur(S) (M)	25/07/201 1	24/11/201 1	900000	833238	NRHM	
10	265	Constructi on of New Sub centre (Ph-II) 2010-11 (366) Building at Ganugu Banda (V), PHC Kalmalch eruvu in Garidepall y(M)	25/07/201 1	24/11/201 1	900000	862761	NRHM	
11	267	Constructi on of New Sub	26/07/201 1	24/11/201 1	900000	821126	NRHM	

		centre (Ph-II) 2010-11 (366) Building at Namav aram(V), under PHC Mothey (M)						
12	271	Constructi on of New Sub centre (Ph-II) 2010-11 (366) Building at Ravipa had(V), under PHC Mothey (M)	25/07/201 1	24/11/201 1	900000	814814	NRHM	
13	272	Constructi on of New Sub centre (Ph-II) 2010-11 (366) Building at Annara m(V), under PHC Penpahad (M)	25/07/201 1	24/11/201 1	900000	810205	NRHM	
14	282	Constructi on of New Sub centre (Ph-III) Building at Gondriyal a (V) PHC Anthagir in Kodad (M)	26/06/201 2	25/10/201 2	900000	865355	NRHM	
15	288	Constructi on of New Sub centre	25/05/201 2	24/09/201 2	900000	877810	NRHM	

		(Ph-III) Building at Mamilla gudem (V) PHC Mothey (M)						
16	293	Constructi on of New Sub centre (Ph-III) Building at K.R.Pu ram (V) PHC Trip uravaram in Nadigu dem (M)	26/06/201 2	25/10/201 2	900000	857497	NRHM	
17	296	Constructi on of New Sub centre (Ph-IV) Building at Chand upatla (V) PHC Chivveml a	19/01/201 5	18/05/201 5	1400000	776091	NRHM	
18	298	Constructi on of New Sub centre (Ph-IV) Building at Thumm agudem (V) PHC Mothey	19/01/201 5	18/05/201 5	1400000		NRHM	
19	301	Constructi on of New Sub centre (Ph-IV) Building at Kasarla pahad (V) PHC Arvapally (M)	27/11/201 4	31/03/201 5	1400000	761411	NRHM	
20	302	Constructi on of New Sub	08/08/201 4	07/12/201 4	1400000	1132119	NRHM	

		centre (Ph-IV) Building at Pandya Naik Thanda, PHC Chivemla (M)						
21	311	Renovatio n of existing wards to New Born Stabilizati on Unit (NBSU) Ph-I at AH Suryapet	29/07/201 1	28/08/201 1	500000	444136	NRHM	
22	316	CHNC at Nadigude m	06/07/201 2	05/08/201 2	500000	420390	NRHM	
23	324	FRUs (First Referral Units) Grade - I & II Hospitals Under NRHM for the year 2012-13 at Huzurn agar	06/12/201 2	05/02/201 3	800000	725230	NRHM	
24	325	FRUs (First Referral Units) Grade - I & II Hospitals Under NRHM for the year 2012-13 at Suryapet	05/12/201 2	04/02/201 3	500000	437883	NRHM	
25	329	Constructi on of compoun d wall to PHC	05/12/201 2	04/02/201 3	1000000	934444	NABARD XXI	

		building at Lingagiri (V)						
26	330	Providing approach road to PHC Repala (V) Munagala (M)	05/12/2012	04/01/2013	200000	186797	NABARD XXI	
27	350	Construction of Ayush Dispensary (Ph-II) 2010-11 at GHD Suryapet (V & M)	26/06/2012	25/10/2012	750000	695721	AYUSH	
28	358	Construction of Social Welfare College Hostel Buildings at Girls at Suryapet	22/10/2013	21/07/2014	25000000	22849517	DME Plan Works	
29	613	Construction of building for Sub-Register Office at Kodad (V&M) in Nalgonda District	31/10/2015	01/01/1970	6300000	2925267	Stamps & Registration	
30	639	Repairs to Civil, Water supply & sanitary arrangements and Electrical fittings to the Area Hospital at Suryapet in Nalgonda	10/12/2015	09/03/2016	3000000		TSVVP MAINTENANCE WORKS	

		District						
31	640	Repairs to Civil, Water supply & sanitary arrangements and Electrical fittings to the Area Hospital at Huzurnagar in Nalgonda District	25/02/2016	24/05/2016	3000000		TSVVP MAINTENANCE WORKS	
32	653	Renovation of Urban Primary Health Centre at Ambedhnagar in Suryapet (V&M) in Nalgonda District.	16/08/2016	15/10/2016	15	1882977	HM & FW	
33	654	Renovation of Existing Urban Primary Health Centre at Giri Nagar, Near Eenadu Office in Suryapet (V&M) in Nalgonda District	19/10/2016	18/01/2017	17	1333301	HM & FW	
34	655	Renovation of Existing Urban Health Centre at Kasarabad Road in Suryapet (V&M) in	19/10/2016	18/01/2017	17	1299753	HM & FW	

		Suryapet District						
35	742	Strengthening of Hospital AH Suryapet	09/03/2017	08/12/2018	90		TSVVP works	
36	743	Strengthening of Hospital AH Huzurnagar	01/02/2017	30/04/2017	36	399766	TSVVP works	
37	744	Strengthening of Hospital CHC Kodad	01/02/2017	30/04/2017	20	209142	TSVVP works	
38	788	Renovation of Labour Room of CHC at Thungathurthy	14/06/2017	13/07/2017	11	1452376	NRHM	
39	791	Upgradation of Govt. Ayurvedic Dispensary at Anantagiri (V) & Kodad (M) in Suryapet District	20/09/2016	19/01/2017	15	1111351	AYUSH	
40	796	Establishment of (10) Bedded Intensive Care Unit in Area Hospital at Suryapet in Suryapet District.	27/02/2017	26/05/2017	32	2406786	TSVVP works	
41	894	Construction of Hub in prefabricated mode to establish I	19/03/2018	18/07/2018	38		HM & FW	

		abourator y in Suryapet						
42	1287	Upgradati on of existing 100 bedded Area Hospital Suryapet to 300 bed Strength Hospital for Establi shment of Medical College in Suryapet District	25/09/201 8	24/06/201 9	10000000 0		NHM	
43	1445	Constructi on of MCH building at Suryapet in Suryapet District.	28/09/201 8	27/03/202 0	70000000		NHM	