

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	365	Construction of 50 Bedded Mother and Child Hospital at Narayankhed in Medak District.	16/08/2016	15/02/2018	110000000	13136234	TSVVP works	
2	366	Repairs to Area Hospital at Zaheerabad in Medak Dist	23/11/2015	22/02/2016	3000000	1961201	TSVVP works	
3	372	Construction of PHC Building at Chinthamadaka (V) of Siddipet (M) in Medak Dist.	30/05/2015	02/02/2016	12000000	11268216	DME Plan Works	
4	374	Upgradation of Primary Health Centre from 6 bedded to 30 bedded Hospital at Kalher (V&M) in Medak District.	26/05/2016	25/11/2017	64500000	16167741	TSVVP works	
5	397	Construction of 30 Bedded	14/12/2015	13/06/2017	45000000	20575242	NABARD XX	

		Hospital at Sadasi vpet in Medak District.						
6	399	Construction of PHC to upgraded to 30 bedded Hospital at Mirzapur in Medak Dist.	12/11/2015	05/11/2017	45000000	35474506	NABARD XX	
7	403	Construction of MCH center of Excellence building at Dist Hospital Sangareddy in Medak Dist.	23/02/2012	30/09/2016	160000000	148493711	NRHM	
8	405	Construction of Primary Health Centre Building at Bilalpur (V) of Kohir (M) in Sangareddy District (Balance work)	04/04/2018	03/07/2018	4000000	598940	NHM	
9	411	Laying of approach road, construction of compound wall and drilling of borewell at Thalelma (V) of Andole(M	01/01/1970	12/06/2015	1800000		NRHM	

		) in Medak-Dist.						
10	412	Laying of approach road, construction of compound wall and drilling of borewell at Bhanoor (V) of Patancheru (M) in Medak-Dist.	01/01/1970	01/01/1970	1600000	416976	NRHM	
11	421	Construction of Sub Centre Building at Boggulapally (V) of Raikode (M) in Medak Dist. (Balance work)	11/09/2017	10/11/2017	350000	284000	NRHM	
12	433	Construction of sub centre building Tadkal (V) of Kangti (M) in Medak Dist.	06/11/2015	05/03/2016	1400000	1289869	NRHM	
13	436	Sub centre at Gummadi dala (V) of Jinnaram (M)	04/01/2016	03/05/2016	1400000		NRHM	
14	448	Construction of Social welfare college hostel building	12/12/2013	11/09/2014	25000000	20886150	SOCIAL WELFARE DEPARTMENT	

		for Girls at Andole in Medak District						
15	449	Construction of Govt. Polytechnic College buildint at Sangaredy (Ismail khanpet) in Medak Dist.	24/04/2015	23/04/2016	51500000	45756443	Collegiate Education	
16	450	Construction of Sub Registrar's Office Building at Narayankhed in Medak District.	26/09/2016	25/09/2017	6300000	1413792	Stamps & Registrati on	
17	456	Construction of buildings for Model Govt Degree College at Narayankhed in Medak Dist.	01/09/2014	31/05/2016	120000000	90426873	RASHTRIYA UCHC HATAR SHIKSHA ABHIYAN	
18	659	Repairs and Renovations of Area Hospital Z aheerabad	15/02/2017	14/05/2017	4000000	1370450	TSVVP works	
19	739	Upgradati on of existing PHC to 30 bedded Hospital at Karasgutti (V), Manoor (M) in Sa	29/03/2018	28/09/2019	50000000		HM & FW	

		ngareddy District						
20	740	Establishment of 10 bedded ICU at Area Hospital, Zaheerabad in Sangareddy District	27/02/2017	26/05/2017	3200000	2542569	TSVVP works	
21	741	Construction of TWO Residential Staff quarter for PHC Kangti in Sangareddy District	08/12/2017	07/02/2018	3000000	2435826	NHM	
22	751	Construction of Health Sub Centre building at LINGAPUR	04/09/2017	13/12/2017	1700000	1432516	district Collector	
23	752	Construction of Health Sub Centre Building at RUDRAR	18/09/2017	12/12/2017	1700000	512883	district Collector	
24	753	Construction of Health Sub Centre Building at NIZAMPET	14/09/2017	13/12/2017	1700000	785995	district Collector	
25	754	Construction of Health Sub Centre Building at RYALA	18/10/2017	17/01/2018	1700000	834090	district Collector	

		MADUGU						
26	963	Constructi on of of Labour room for PHC at Kangti in Sangared dy District	05/02/201 7	14/05/201 7	2618000	2161640	NHM	
27	978	Standardi zation of labour room for PHC at Raikode in Sangar eddy District	19/01/201 8	17/03/201 8	650000	511199	NHM	
28	980	Standardi zation of Labour for PHC Jhar asangam in Sangar eddy District	19/01/201 8	17/03/201 8	900000	693055	NHM	
29	983	Standardi zation of Labour room for PHC at Jinnaram in Sangar eddy District	23/06/201 8	22/08/201 8	850000	71483	NHM	
30	1146	Standardi zation of Labour room for PHC at Karasgutti in Sangar eddy District	20/01/201 8	19/03/201 8	850000	631131	NHM	
31	1149	Standardi zation of Labour room for PHC at Manoor in Sangared dy District	16/02/201 8	15/04/201 8	800000	620738	NHM	
32	1154	Standardi zation of	12/02/201 8	11/04/201 8	800000	626412	NHM	

		Labour room for PHC at Ramachan drapuram in Sangar eddy District						
33	1160	Standardi zation of Labour room for PHC at Sirgapur in Sangar eddy District	19/01/2018	18/03/2018	1000000	762442	NHM	
34	1195	Standardi zation of Labour room for PHC at Munipally in Sangar eddy District	19/01/2018	18/03/2018	850000	653092	NHM	
35	1427	Repairs and Reno vations of Area Hospital P atancheru in Medak District	04/02/2017	03/05/2017	2000000	1437725	TSVVP works	
36	1428	Repairs and Reno vations to CHC Sad asivpet in Sangared dy District	09/02/2017	08/04/2017	1000000	88608	TSVVP works	
37	1429	Repairs and Reno vations to 30 Bedded CHC Nar ayankhed in Sangar eddy District	21/03/2018	20/05/2018	2500000		TSVVP works	
38	1430	Repairs and Reno vations of	31/01/2017	30/04/2017	2500000	930208	TSVVP works	

		CHC Jogipet (V), Andole (M) in Sa ngareddy District						
39	1431	Repairs and Reno vations (Balance work) of CHC Jogipet (V), Andole (M) in Sa ngareddy District	20/04/201 8	19/06/201 8	1570000		TSVVP works	