

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	201	Upgradation of Urban Primary Health Center in to 50 bedded Hospital at Husnabad (V&M)	09/02/2015	26/04/2016	30000000	25892525	TSVVP works	
2	214	Contn of PHC building at Ramavar am	03/03/2014	02/12/2014	6850000	4814000	NRHM	
3	223	Contn of Sub-Center building at Bandanak al (v) Mustabad (M)	21/05/2014	20/11/2014	1400000	1284000	NRHM	
4	225	Contn of Sub-Center building at Mallampal ly (v) Husnabad (M)	01/09/2015	08/02/2016	1400000	840640	NRHM	
5	360	Upgradation of existing (50 bedded) CHC in to 100 bedded Area Hospital at Gajwel in siddipet	05/08/2015	04/02/2017	185000000	107063514	TSVVP works	

		District.						
6	361	Upgradation of CHC Dubbaka, Medak District from 30 to 100 Bedded Hospital.	11/08/2016	17/02/2019	112756829	65975593	TSVVP works	
7	362	Construction of 3rd Floor over the existing Maternity and Child Health Centre of Excellence buildings at Siddipet in Medak District.	02/11/2015	01/11/2016	40000000	30777373	TSVVP works	
8	371	Repairs to Area Hospital at Siddipet in Medak Dist	17/08/2015	16/11/2015	3000000	2007869	TSVVP works	
9	377	Construction of Compound wall to Primary Health Centre at Rajgopalpet (V) of Nanganoor (M) in Medak District.	12/12/2017	11/01/2018	2200000		DME Plan Works	
10	407	Construction of Primary Health Center Building at	14/12/2015	13/09/2016	6850000	4998555	NRHM	

		Jagdevpu r (V&M) in Medak Dist.						
11	414	Renovatio n of SNCU ward in MCH Siddipet in Medak Dist.	02/02/201 5	24/02/201 5	3250000	3185198	NRHM	
12	423	Rayallara m (V) of J agadevpu r (M) in Medak Dist.	17/01/201 5	16/05/201 5	1400000	1122043	NRHM	
13	437	sub centre at Girmapoo r (V) of Wargal (M)	19/01/201 5	18/05/201 5	1400000	1125155	NRHM	
14	438	sub centre at Watpally (V) of Jag adevpoor (M)	17/01/201 5	16/05/201 5	1400000	1132094	NRHM	
15	451	Constructi on of Sub Registrar' s Office Building at Dubbaka in Medak District.	20/02/201 7	19/11/201 7	6300000	1782596	Stamps & Registrati on	
16	455	Constructi on of Sub Registrar Office Building at Gajwel in Medak District.	01/01/197 0	01/01/197 0	6300000		Stamps & Registrati on	
17	942	Constructi on of buildings for medical c ollege,Qu arters,Ho	07/09/201 7	06/03/201 9	13500000 00	32187362 2	DME	

		stels and Ancillary buildings for New Government Medical college and General Hospital at Siddipet in Siddipet district.						
18	944	Construction of GOKONDA Showroom building at Siddipet in Siddipet District	23/09/2017	31/10/2018	12000000	11270334	HDS	
19	1119	Standardization of Labour room for PHC at Mulugu in Siddipet District	08/12/2017	07/02/2018	1000000	920436	NHM	
20	1218	Construction of Additional Labour room to existing PHC Thimmapur in Siddipet District (Phase-I & Phase-III)	17/03/2017	16/06/2017	451000	364030	NHM	
21	1223	Standardization of Labour room for PHC at Theegul in Siddipet	12/08/2017	11/11/2017	3043000	2019293	NHM	

		District.(2 nd Call)						
22	1285	Constructi on of PHC Building at Chintha madaka (V) of Siddipet (M) in Medak Dist.	30/05/201 5	29/05/201 6	0		HM & FW	
23	1291	Constructi on of 50 bedded Hospital at Nanga noor (V&M) in Siddipet District.	21/01/201 5	20/04/201 6	0		HM & FW	
24	1314	Constructi on of Co mpound wall to PHC Ram akkapet (V) of Dubbaka (M) in Medak Dist.	29/12/201 6	28/03/201 7	1900000	1190000	HM & FW	