

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	111	Construction of Social Welfare college hostel buildings Boy-1, Boy-II and Girls at Karimnagar	24/02/2014	13/01/2016	100000000	23790986	SOCIAL WELFARE DEPARTMENT	Not Started
2	118	Construction of New Additional Godown IMFL Depot Karimnagar	20/09/2013	19/09/2014	250000000	19184451	AP Bevarages Corporation Limited	Not Started
3	193	Construction of Sub-Registrar building at Korutla (V&M) Phase.I	03/03/2014	02/12/2014	63000000	5950881	Stamps & Registration	
4	198	Construction DIG & DR office building (Reg & Stamps) at Karimnagar (Balance work)	23/05/2014	22/11/2014	44000000	2852462	Stamps & Registration	
5	200	Construction of Building for college and Hostel of Nursing (Bsc) at Jagtial in	22/04/2014	21/10/2016	178500000	62724909	DME Plan Works	

		Karimnagar District						
6	202	Upgradation of CHC from 50 to 100 bedded Area Hospital at Huzurabad (V&M) in Karimnagar District	25/07/2015	24/01/2017	100000000	67200352	TSVVP works	
7	206	Repairs and Renovation of Casualty, Emergency Block in District Hospital Karimnagar	30/09/2015	30/12/2015	3000000	2334000	TSVVP MAINTENANCE WORKS	
8	210	Construction of DM&HO; office (2nd, 3rd & 4th) Floor over existing First Floor in the premises of DM&HO; office at Karimnagar	02/11/2015	01/11/2016	50000000	37793086	HM & FW	
9	211	Construction of 50 Bedded Hospital at Jammikunta (V&M)	28/04/2016	04/03/2018	50000000	28078673	NABARD XXI	
10	213	Construction of Maternity Child Health (MCH) Center for excellency building	05/02/2013	28/02/2014	200000000	140911000	NRHM	

		at Karimnagar						
11	215	Contn of PHC building at Kaleshwaram	01/01/1970	01/01/1970	6850000		NRHM	
12	227	Contn of PHC building Veenavanka	30/01/2013	29/10/2013	7513000	5739000	13th Finance Commission	
13	232	Contn of PHC building at Gumlapur	15/11/2013	14/01/2014	7815000	5829000	13th Finance Commission	
14	234	Construction of PHC at Akkannapatt	23/11/2013	22/08/2014	7815000		13th Finance Commission	
15	235	Construction of PHC Chamanapally	03/03/2014	02/12/2014	7815000	4919000	13th Finance Commission	
16	236	Construction of PHC at Asifnagar	03/03/2014	02/12/2014	7815000		13th Finance Commission	
17	237	Labour Room Assessment in 30 delivery points at CHC Jammikunta (V&M)	13/11/2015	12/02/2016	1430000	1169573	13th Finance Commission	
18	240	Construction of Labour Room Complex at PHC Gangadhar	27/11/2015	26/02/2016	2500000	2509675	Crucial Balance Fund Works	
19	760	Construction of 3rd Floor (G+2) over existing OP Block	22/05/2016	21/05/2019	15000000		TSVVP MAINTENANCE WORKS	

		in the premises of District Hospital, Karimnagar						
20	761	Construction of Godown for CDS Building at Karimnagar DM&HO; Sub-Work	27/11/2017	26/01/2018	1900000	975538	DOPH	
21	762	Modification of Labor Room at CHC Huzurabad	19/04/2017	18/06/2017	3400000	2640978	NHM	
22	763	Standardization of Birthing Unit at PHC Choppadandi (2nd Phase)	25/07/2018	25/10/2018	2250000	705000	NHM	
23	764	Construction of New Labor Room at PHC Kothapally (v)	27/11/2017	26/01/2018	200000	265000	NHM	
24	765	Establishment of HUB and Spoke Model Diagnostic Center at Karimnagar	26/04/2018	30/09/2018	3800000	3424000	NHM	
25	766	Repairs and Renovation to UPHC at Mothazkhana in Karimnagar Municipality	21/11/2016	20/03/2017	750000	692269	NHM	

26	767	Repairs and Renovation to UPHC Buttirajaram Colony in Karimnagar Municipality	19/09/2016	18/01/2017	900000	817220	NHM	
27	768	Construction of Govt Unani Dispensary in Abadi Land in Indurthy (v)	19/04/2017	03/07/2019	1750000		HM & FW	
28	769	Construction of Govt., Ayurvedic Dispensary and Govt., Homeo Dispensary Karimnagar	03/08/2018	02/05/2019	6000000		AYUSH	
29	770	Upgradation of Infrastructure to the Wellness Center in SNCU NRC Block at DH Karimnagar	27/11/2017	26/01/2018	3350000	2745951	HM & FW	
30	771	Providing Cupboards, Masquito Mesh to windows and Dining Tables, Chairs at SW College Hostel Karimnagar	13/03/2018	12/05/2018	2500000		SOCIAL WELFARE DEPARTMENT	

31	781	Repairs and Renovation to the UPHC at Jaisetty ramwell & Khilagadda	02/02/2017	27/05/2017	2550000	1019224	NHM	
32	783	Upgradation of Govt., Unani Dispensary at Dharmapuri	08/02/2018	07/08/2018	1500000	484000	AYUSH	
33	798	Construction of Govt., Nursing College at Sircilla in Rajanna Sircilla District.	26/07/2018	24/03/2020	27740000	20923000	DMEDirector of Medical Education	
34	799	Repairs and Renovation to Standardization of Birthing Unit at CHC Gambhiraopet (2nd Phase)	20/08/2017	19/01/2018	2030000	1909000	NHM	
35	802	Construction of Wellness Center at Mustafanagar (v)	01/01/1970	01/01/1970	700000		NHM	
36	803	Construction of Wellness Center at Damannapet (v)	01/01/1970	01/01/1970	700000		NHM	
37	804	Establishment of 300 Bedded Multi Super Specialty	01/01/1970	01/01/1970	15870000		TSVVP works	

		Hospital on Par with PMSSY Model with Comprehensive Diagnostic outpatient , Inpatient and ICU facility at Sircilla in Rajanna Sircilla Distirct.						
38	805	Repairs and Renovation to the AH Sircilla	01/05/2017	31/07/2017	5000000	1235000	TSVVP MAINTENANCE WORKS	
39	806	Establishment of (10) Bedded Intensive Care Unit at AH Sircilla	27/04/2017	26/07/2017	3200000	2173000	TSVVP MAINTENANCE WORKS	
40	807	Repairs and Renovation to the UPHC P.S. Nagar Sircilla Municipality	19/09/2016	18/01/2017	800000	648273	NHM	
41	808	Repairs and Renovation to the UPHC at Ambedkar Nagar in Sircilla Municipality	08/08/2017	07/10/2017	1400000	1153604	NHM	
42	809	Construction of Primary Health Center at Manala	14/04/2017	13/09/2018	12000000		DOPH	

		(v)						
43	811	Constructi on of Building & Work shops to Govt., ITI at Sircilla	30/03/201 7	29/06/201 7	77471000	12189000	Govt. ITI Buildings	
44	812	Repairs and Reno vation to the CHC Peddapall y	13/03/201 7	12/05/201 7	2500000	2292000	TSVVP M AINTENA NCE WORKS	
45	813	Repairs and Reno vation to the CHC Manthani	07/03/201 7	06/05/201 7	2500000		TSVVP M AINTENA NCE WORKS	
46	815	Repairs and Reno vation to the AH G odavarikh ani	09/10/201 7	08/01/201 8	5000000	1706000	TSVVP M AINTENA NCE WORKS	
47	817	Repairs and Reno vation to Standardi zation of Birthing Unit at CHC Manthani (2nd Phase)	01/01/197 0	01/01/197 0	6200000		NHM	
48	818	Repairs and Renovtion to Standa rdization of Birthing Unit at PHC Kamanpu r (3rd Phase)	30/08/201 7	30/11/201 7	450000	335441	NHM	
49	834	Constructi on of 50 Bedded MCH Building at Manthani	01/01/197 0	01/01/197 0	70000000	684000	NHM	

		(V)						
50	836	Constructi on of 100 Bedded Mother Child Hospital at CHC P eddapally	26/09/201 8	25/12/201 9	17000000 0	128000	NHM	
51	837	Repairs and Reno vation to UPHC at Allur (v) R amagund am Munici pality	21/11/201 7	20/02/201 7	900000	755687	NHM	
52	839	Repairs and Reno vation to UPHC Janagoan (v) Rama gundam Municipali ty	19/10/201 6	18/01/201 7	975000	544973	NHM	
53	841	Repairs and Reno vation to UPHC at Laxmipur (v) Rama gundam Municiapa lity	19/10/201 6	18/01/201 7	1000000	925966	NHM	
54	879	Repairs and Reno vation to UPHC Ad daguntap ally and R amagund am (package)	31/08/201 6	30/11/201 6	2950000	2345298	NHM	
55	890	Constructi on of New Blood Bank Building at AH Go darikhani	16/01/201 8	15/07/201 8	3500000	1342000	NHM	
56	891	Constructi on of New Blood	14/05/201 8	13/08/201 8	3500000	938000	NHM	

		Bank at CHC Ped dapally						
57	892	Establish ment of New Blood Bank at CHC Manthani	11/04/201 8	10/07/201 8	3500000	1899000	NHM	