

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works In Total Work Sanctioned

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	113	Upgradation of District Hospital from 250 Beds to 350 Beds in the premises of District Hospital at Mahab oobnagar in Mahab oobnagar District.	25/03/2013	24/03/2014	84000000	50907000	TSVVP works	Not Started
2	116	Repairs to Area Hospital at Narayanpet in Mahaboobnagar District.	25/02/2016	24/05/2016	3000000		TSVVP MAINTENANCE WORKS	Not Started
3	117	Repairs to Area Hospital at Gadwal in Mahab oobnagar District.	14/10/2015	13/01/2016	3000000		TSVVP MAINTENANCE WORKS	Not Started
4	119	Providing External Repairs & Renovations at Court Yards of Government District Hospital in Mahab oobnagar District.	15/10/2015	14/01/2016	3000000		TSVVP MAINTENANCE WORKS	Not Started

5	120	Repairs to CHC at Nagarkurnool in Mahaboobnagar District.	25/02/2016	24/05/2016	3000000		TSVVP MAINTENANCE WORKS	Not Started
6	121	Repairs to CHC at Wanaparthi in Mahaboobnagar District.	09/11/2015	08/02/2016	3000000		TSVVP MAINTENANCE WORKS	Not Started
7	125	Upgradation of Existing CHC building to 6 Beds to 30 beds at Koilkonda in Mahaboobnagar District.	15/11/2016	14/05/2018	45000000	28181022	NABARD XXI	Not Started
8	126	Upgradation of Existing 30 bedded community Health Centre Badepally Jadcherla Mahaboobnagar District in to 100 bedded Hospital.	17/05/2018	16/11/2019	228600000		TSVVP works	Not Started
9	127	Upgradation of Govt. Civil Hospital at Kosgi (M), in Mahaboobnagar District from 10 bedded to 50 bedded Hospital	20/01/2017	17/08/2018	58700000	6850000	TSVVP works	Not Started

10	128	Up-gradation of Govt. Civil Hospital, Kodangal, (M), in Mahabubnagar District to 50 bedded Hospital.	16/09/2016	16/03/2018	55000000	10641000	TSVVP works	Not Started
11	130	Upgradation of Existing PHC building to 6 Bedds to 30 beds at Maddur in Mahabubnagar District.	07/04/2016	06/10/2016	45000000	18562000	TSVVP MAINTENANCE WORKS	Not Started
12	136	Construction of Building for Primary Health Centre at Angadi Raichur in Mahabubnagar District. Angadi Raichur	29/06/2013	28/03/2014	6850000	5335000	NRHM	Not Started
13	137	Construction of Building for Primary Health Centre at Janampeta in Mahabubnagar District	29/06/2013	28/03/2014	6850000	5351000	NRHM	Not Started
14	138	Construction of Building for Primary Health	01/07/2013	30/04/2014	6850000	5928000	NRHM	Not Started

		Centre at Padra, in Mahaboo bnagar District						
15	140	Constructi on of Building for Primary Health Centre at Madduru in Mahab oobnagar District.	29/06/2013	28/03/2014	6850000	5886833	NRHM	Not Started
16	141	Constructi on of Building for Primary Health Centre at Kothlabad in Mahab oobnagar District.	29/06/2013	28/03/2014	6850000	6253696	NRHM	Not Started
17	142	Constructi on of Building for Primary Health Centre at Kyathur in Mahaboo bnagar District.	17/09/2013	16/06/2014	6850000	5423000	NRHM	Not Started
18	143	Constructi on of Building for Primary Health Centre at Pulimami di in Mah aboobnag ar District.	28/11/2012	27/08/2013	5500000	5428000	13th Finance C ommission	Not Started
19	144	Constructi on of Building for Primary	28/11/2012	27/08/2013	5500000	5500000	13th Finance C ommission	Not Started

		Health Centre at Rajoli, in Mahaboo bnagar District.						
20	145	Constructi on of Building for Primary Health Centre at Thotapall y, in Mah aboobnag ar District.	28/11/201 2	27/08/201 3	5500000	5467000	13th Finance C ommision	Not Started
21	146	Constructi on of Building for Primary Health Centre at Srirangap urin, Mah aboobnag ar District.	28/11/201 2	27/08/201 3	5500000	5679000	13th Finance C ommision	Work Complete d
22	147	Constructi on of Building for Primary Health Centre at Mysigandi in Mahab oobnagar District.	11/03/201 3	10/12/201 3	5500000	5662000	13th Finance C ommision	Work in Progress
23	148	Constructi on of Building for Primary Health Centre at Charakon da in Mah aboobnag ar District.	11/03/201 3	10/12/201 3	5500000	5864000	13th Finance C ommision	Not Started
24	149	Constructi on of Sub-Centre building at	27/12/201 4	26/04/201 5	1400000	1272000	NRHM	Not Started

		Nellikondi (V) under PHC Chinna Chinthakunata(M), in Mahaboonagar District						
25	150	Construction of Sub-Centre building at Gunmukla (V) under PHC Marikal (M), in Mahaboonagar District	19/11/2014	18/03/2015	1400000	1286000	NRHM	Not Started
26	151	Construction of Sub-Centre building at Teelair(V) under PHC Marikal(M), in Mahaboonagar District	19/11/2014	18/03/2015	1400000	685000	NRHM	Not Started
27	152	Construction of Sub-Centre building at Undyala(V) under PHC Chinthakunata (M), in Mahaboonagar District	09/01/2015	08/05/2015	1400000		NRHM	Not Started
28	153	Construction of Sub-Centre building at Undekode (V) under PHC Narwa(M), in Mahaboonagar District	11/11/2014	10/03/2015	1400000	787000	NRHM	Not Started

29	154	Constructi on of Sub- Centre building at Kulkulpall y(V) under PHC Mad gul(M),in Mahaboo bnagar District	08/01/201 5	07/05/201 5	1400000	491000	NRHM	Not Started
30	156	Constructi on of Sub- Centre building at Ellikal(V) under PHC Rag hupathipe t(M),in Ma haboobna gar District	09/01/201 5	08/05/201 5	1400000	1276000	NRHM	Not Started
31	157	Constructi on of Sub- Centre building at Singaram (V) under PHC Ling ala(M),in Mahaboo bnagar District	02/12/201 4	01/04/201 5	1400000	1018000	NRHM	Not Started
32	158	Constructi on of Sub- Centre building at Balampet(V) under PHC Kod angal(M),i n Mahabo bnagar District	27/01/201 5	26/05/201 5	1400000	1291000	NRHM	Not Started
33	159	Constructi on of Sub- Centre building at Chinnana ndigam(V) under PHC Kod angal(M),	14/11/201 4	13/03/201 5	1400000	1286000	NRHM	Not Started

		in Mahab oobnagar District						
34	161	Constructi on of Sub- Centre building at Nidukurth y(V) under PHC Utko or(M),,in Mahaboo bnagar District	28/11/201 4	27/03/201 5	1400000	491000	NRHM	Not Started
35	162	Constructi on of Sub- Centre building at Rakonda(V) under PHC Mari kal(M), in Mahaboo bnagar District	19/11/201 4	18/03/201 5	1400000	1281000	NRHM	Not Started
36	164	Constructi on of Sub- Centre building at Koilkonda (V) under PHC Koilk onda(M), in Mahab oobnagar District	07/12/201 4	06/04/201 5	1400000	10218000	NRHM	Not Started
37	165	Constructi on of Sub- Centre building at Dharmara m(V) under PHC Itkyala(M) , in Maha boobnaga r District	01/01/197 0	01/01/197 0	1400000		NRHM	
38	166	Constructi on of Sub- Centre building at Garlapad(04/03/201 5	03/07/201 5	1400000	494000	NRHM	

		V) under PHC Mani konda(M), in Mahab oobnagar District						
39	167	Constructi on of Sub- Centre building at Kunsi(V) under PHC Mag anoor(M), in Mahab oobnagar District	07/12/201 4	04/04/201 5	1400000	129000	NRHM	
40	168	Constructi on of Sub- Centre building at Jangiredd y pally(V) under PHC Ama ngal(M), in Mahab oobnagar District	27/01/201 5	26/05/201 5	1400000	1058000	NRHM	
41	169	Constructi on of Sub- Centre building at Rayavara m(V) under PHC Amr abad(M), in Mahab oobnagar District	01/01/197 0	01/01/197 0	1400000	888000	NRHM	
42	170	Constructi on of Sub- Centre building at Linga- A(V) under PHC Lingal(M), in Mahab oobnagar District	01/01/197 0	01/01/197 0	1400000	534000	NRHM	
43	171	Constructi	11/12/201	10/04/201	1400000	545000	NRHM	

		on of Sub-Centre building at Shainpet(V) under PHC Amn batpally(M), in Mahaboobnagar District	4	5				
44	172	Construction of Sub-Centre building at Veltoor(M) under PHC Upp ununthala (M), in Mahaboobnagar District	21/11/2014	20/03/2015	1400000	1045000	NRHM	
45	173	Construction of Sub-Centre building at Ghanpur(V) under PHC Siddhapur(M), in Mahaboobnagar District	29/11/2014	28/03/2015	1400000	1064000	NRHM	
46	174	Construction of Sub-Centre building at Srisangandla(V) under PHC Vangoor(M), in Mahaboobnagar District	18/12/2014	17/04/2015	1400000	1214000	NRHM	
47	184	Construction of Sub-Register office building at Kodangal in Mahaboobnagar District	23/04/2016	23/01/2017	6300000	1428000	Sub Registrar Office Buildings Phase-I	

48	186	Constructi on of Sub- Register office building at Jadcherla in Mahab oobnagar District	01/01/197 0	01/01/197 0	6300000		Stamps & Registrati on	
49	624	Up gradation of PHC building at Balnagar from 6 bedded CH in to 30 bedded CHC in Jadcherla Constitue ncy, Mah aboobnag ar District. I	26/05/201 6	25/11/201 6	47500000	19988000	DOPH	
50	628	Constructi on of Primary Health Centre Building at Angadi Raichur in Mahaboo bnagar District	29/06/201 3	28/03/201 4	6850000	5335628	NRHM	
51	629	Constructi on of Primary Health Centre building at Janampet a in Maha boobnaga r	29/06/201 3	28/03/201 4	6850000	5351713	NRHM	
52	630	Constructi on of Primary Health Centre building at Padra in Mahaboo	01/07/201 3	30/04/201 4	6850000	5928641	NRHM	

		bnagar District						
53	631	COConstruct ion of Primary Health Centre building at Kyathur in Mahaboo bnagar District	17/09/2013	16/06/2014	6850000	5423617	NRHM	
54	632	Constructi on of Primary Health Centre building at Pulimami di in Mah aboobnag ar DIstrict	28/11/2012	27/08/2013	5500000	5428956	13th Finance C ommision	
55	633	Constructi on of Primary Health Centre building at Rajoli in Mahaboo bnagar DIstrict	28/11/2012	27/08/2013	5500000	5500302	13th Finance C ommision	
56	634	Constructi on of Primary Health Centre building at Mysigandi in Mahab oobnagar District	11/03/2013	10/12/2013	5500000	5662301	13th Finance C ommision	
57	635	Constructi on of Sub-Centre building at Nellikondi under Chinna C hinthakun ta PHC in Mahaboo bnagar District	27/12/2014	26/04/2015	1400000	1272758	NRHM	

58	636	Constructi on of Sub- Centre building at Teelair under Marikal PHC in M ahaboobn agar District	19/11/201 4	18/03/201 5	1400000	685644	NRHM	
59	637	COConstruct ion of Sub- Centre building at Undekode under Narwa PHC in M ahaboobn agar Dlstrict	11/11/201 4	10/03/201 5	1400000	787213	NRHM	
60	932	constructi on of Medical College quarters hostels & Ancillary building at yedira in Mahabub nagar Dist.	27/03/201 7	30/09/201 8	13000	37620000 0	DMEDirec tor of Medical Education	
61	948	Constructi on of Govt. Ayurvedic dispensar y at Maha boobnaga r in Maha boobnaga r District.	17/02/201 8	17/05/201 8	3000000	647000	AYUSH	
62	1211	Constructi on of 20 residents quarters of double occupanc y above paying rooms of hospital building in	13/03/201 8	12/12/201 7	14800000	12294462	DME	

		the p/o G ovt.Medic al College at Mahab ubnagar in Mahab ubnagar District.						
63	1219	Constructi on of Hostel rooms two floors over CEMONC Centre and providing Dining & Recreatio n sheds over terrace floor in the p/o G ovt.Medic al College at Mahab ubnagar in Mahab ubnagar District.	13/03/201 7	02/02/201 8	34000000	27429032	DME	
64	1274	Constructi on of patient re gistration rooms at Govt.Medi cal College at Mahabub nagar in Mahabub nagar District.	11/04/201 7	10/07/201 7	1000000	833000	DME	
65	1279	Sports facilities (for cricket Ground, basket Ball & Volley Ball) at G ovt.Medic	28/04/201 7	27/05/201 7	2000000	1198898	DME	

		al College at Mahabubnagar in Mahabubnagar District.						
66	1280	Extension of Mortuary building at Govt. Medical College at Mahabubnagar in Mahabubnagar District.	11/04/2017	10/07/2017	1000000	328628	DME	
67	1281	Strengthening of Government general hospital	17/11/2016	21/08/2017	17410000	7432000	DME	
68	1282	Construction of Maternity & Child care center of Excellence building in Mahabubnagar	28/01/2013	28/07/2018	100000000	129613249	DME	
69	1293	Construction of HUBs for laboratory in Mahabubnagar District	09/03/2018	09/06/2018	3800000	3221000	NHM	
70	1316	Construction of New Blood Bank at Area Hospital Narayanpet in Mahabubnagar District	24/02/2018	24/05/2018	3500000	1269000	NHM	
71	1325	Construction of labour room at	14/06/2017	13/07/2017	800000	573000	NHM	

		Badepally in Mahab ubnagar						
72	1334	labour room dhanwad a in maha bubnagar	14/06/201 7	13/07/201 7	990000	608000	NHM	
73	1344	Constructi on of Govt. Ayurvedic dispensar y at Maha boobnaga r in Maha boobnaga r District.	08/12/201 7	07/02/201 8	2500000		AYUSH	
74	1345	Repairs & Renovatio ns to UPHC building at Jadcherla in Mahab ubnagar District	30/06/201 8	31/07/201 8	1000000		NHM	
75	1347	Constn, of Labour room at Addakal in Mahab ubnagar	14/09/201 7	13/12/201 7	2150000	503000	NHM	
76	1370	Constructi on of Labour room at Gangapur in Mahab ubnagar District	12/11/201 7	12/12/201 7	400000	294000	NHM	
77	1371	labour room gundumal in mahab ubnagar	11/09/201 7	10/12/201 7	2100000		NHM	
78	1372	Constn, of Labour room at PHC Janampet in mahab ubnagar	14/09/201 7	13/12/201 7	2080000		NHM	

79	1373	Constn, of Labour room at PHC Narwa in mahbubn agar	16/09/2017	15/12/2017	2230000	500000	NHM	
80	1374	labour room nawabpet in mahabubnagar	13/09/2017	12/12/2017	2100000		NHM	
81	1375	Contrn, of Labour room at PHC dam argidda in mahabub nagar	13/09/2017	12/12/2017	2100000	489000	NHM	
82	1457	Establishment of New Blood bank building in AH Nagar kurnool	05/12/2017	04/02/2018	3500000	2825000	NHM	
83	1458	Establishment of Blood bank in newly created districts at District Hospitals NAGARK URNOOL in NAGA RKURNO OL District	12/05/2017	04/02/2018	3500000	2558000	NHM	
84	1459	Establishment of New Blood bank building in AH Nagar kurnool in NAGARK URNOOL District	05/12/2017	04/02/2018	3500000	2558000	NHM	
85	1460	Establish	03/03/201	02/06/201	3200000	2609000	NHM	

		ment of 10 bedded ICU at District Hospitals/Gadwal in Jogulamba District	7	7				
86	1461	Constn, of HUBs in Prefabricated mode to establish laboratory at Jogulamba Gadwal District	16/03/2018	15/06/2018	3800000	2841000	NHM	
87	1462	Establishment of 10 bedded ICU at District Hospitals/Area Hospitals NAGARKURNOOL in NAGARKURNOOL District	08/03/2017	07/06/2017	3200000	2825000	NHM	
88	1463	Construction of 100 bedded MCH building for Wanaparthi in Wanaparthi District.	19/12/2018	18/06/2020	17000000		NHM	
89	1464	Construction of New 50 bedded MCH Centre at Communit	05/02/2019	04/08/2020	70000000		NHM	

		y Health Centre at Kollapur in Nagarkurnool District.						
90	1465	Construction of Two residential staff quarters to PHC at Achampet in Nagarkurnool District.	15/12/2018	14/03/2019	3000000	937000	NHM	
91	1466	Repairs & Renovation works for operation theatres for ophthalmic Surgeries for Kanti Velugu Wards under TVVP Hospital at Narayanpet in Mahabubnagar District	09/01/2019	08/02/2019	1150000		NHM	
92	1467	Repairs & Renovation works for operation theatres for ophthalmic Surgeries for Kanti Velugu Wards under TVVP Hospital at Wanaparthy in Wanaparthy District	19/09/2018	18/10/2018	1200000		NHM	

93	1468	Repairs & Renovation works for operation theatres for ophthalmic Surgeries for Kanti Velugu Wards under TVVP Hospital at Gadwal in Jogulamba Gadwal District	13/12/2018	12/01/2019	700000	596000	NHM	
94	1469	Repairs & Renovation works for operation theatre/Eye block at D.H. Nagarkurnool in Nagarkurnool District	13/12/2018	12/01/2019	750000		NHM	
95	1476	Constn, of Labour room to PHC Makthal in Mahabubnagar district Makthal	02/02/2017	01/03/2017	900000		NHM	
96	1479	Upgradation of Existing PHC building to 6 Bedds to 30 beds at Veepangandla in Mahaboobnagar District.	29/02/2016	23/02/2018	45000000	30689911	NABARD XX	