

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works Status in Work Monitoring System

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	1	Upgradation of Community Health Centre Guduru from 30 bedded to 100 bedded Hospital	01/12/2015	31/05/2017	45000000	19232756	NABARD XX	Work in Progress
2	7	Up-gradation of Public Health Centre to 30 bedded ward Hospital at Zaffergadh (V&M) in Warangal District	13/11/2015	12/05/2017	45000000	31832839	NABARD XX	Work in Progress
3	385	Construction of CHC Building at Utnoor (V&M) in Adilabad District.	06/01/2016	06/07/2017	93000000	60975152	NABARD XX	
4	386	Construction of CHC of 30 Bedded Hospital at Narsapur-G (V) Dilawapur (M) in Adilabad District.	13/02/2016	18/08/2017	45000000	63599717	NABARD XX	

5	397	Constructi on of 30 Bedded Hospital at Sadasi vpet in Medak District.	14/12/201 5	13/06/201 7	45000000	20575242	NABARD XX	
6	399	Constructi on of PHC to upgraded to 30 bedded Hospital at Mirzapur in Medak Dist.	12/11/201 5	05/11/201 7	45000000	35474506	NABARD XX	
7	474	Upgradati on of PHC Thir umalayap alam from 6 bedded hospital to 30 bedded hospital in Khamma m District.	03/12/201 5	02/04/201 7	45000000	28470053	NABARD XX	
8	531	Constructi on of CHC (30 bedded Hospital) buildng at Yellaredd y in Niza mabad District	29/04/201 6	28/10/201 7	45000000	27990553	NABARD XX	
9	603	Constructi on of Area Hospital building (100 bedded) at Nagarj unasagar in Nalgonda District	02/11/201 5	01/05/201 7	18000000 0	11277677 4	NABARD XX	
10	627	CO nstruct	29/02/201	23/02/201	6850000	20962000	NABARD	

		ion of Primary Health Centre at Veepanga ndla, in M ahaboobn agar District	6	8			XX	
11	1479	Upgradati on of Existing PHC building to 6 Bedds to 30 beds at V eepangan dla in Ma haboobna gar District.	29/02/201 6	23/02/201 8	45000000	30689911	NABARD XX	
12	1483	Constructi on of Co mpound wall, CC Storm Water drain, gardening and installatio n of AC at CHC Nars apur-G (V) Dilwarpur (M) in Adilabad District	23/09/201 9	22/11/201 9	2118000		NABARD XX	
13	1488	Providing Land Dev elopment, Greenary, Shifting of Electrical Poles and fixing of Vinyl Name Boards at CHC Utnoor in Adilabad District.	18/07/201 9	17/10/201 9	550000		NABARD XX	

14	1489	Providing Plinth protection , reception counter & Nurse counter at CHC Uthoor (V&M) in Adilabad District.	18/07/2019	17/10/2019	870000		NABARD XX	
15	1498	saf	15/11/2023	30/11/2023	200		NABARD XX	
16	1499	saf	15/11/2023	23/11/2023	200		NABARD XX	