

Telangana State Medical Services & Infrastructure Development Corporation (TSMSIDC)

Total Works Status in Work Monitoring System

S.No	Project Id	Project Name	Agreement Date	Completion Date as per Agreement	Tech Sanction Amount	Value of work done	Scheme	Stage of Work
1	6	Upgradation of 50 bedded hospital to 100 bedded hospital at Mulugu in Warangal District.	09/02/2015	08/02/2016	85000000	77620483	NABARD XIX	Not Started
2	124	Upgradation of Existing PHC building to 6 Bedds to 30 beds at Veepegandla in Mahaboobnagar District.	29/02/2016	28/08/2017	45000000	25480000	NABARD XIX	Not Started
3	125	Upgradation of Existing CHC building to 6 Bedds to 30 beds at Koilkonda in Mahaboobnagar District.	15/11/2016	14/05/2018	45000000	28181022	NABARD XXI	Not Started
4	211	Construction of 50 Bedded Hospital at Jammikunta (V&M)	28/04/2016	04/03/2018	50000000	28078673	NABARD XXI	
5	212	Construction of Community	13/06/2016	01/07/2017	50000000	26166902	NABARD XXI	

		Health Center at Sulathana bad						
6	329	Construction of compound wall to PHC building at Lingagiri (V)	05/12/2012	04/02/2013	1000000	934444	NABARD XXI	
7	330	Providing approach road to PHC Repala (V) Munagala (M)	05/12/2012	04/01/2013	200000	186797	NABARD XXI	
8	331	Providing approach road from Main Gate to Portico of PHC SHA RAJPET (V)	05/12/2012	04/01/2013	200000	186638	NABARD XXI	
9	332	Providing approach road to PHC Kondamallapally (V) Devarakonda (M)	26/11/2012	25/12/2012	150000	140304	NABARD XXI	
10	378	Upgradation of 50 bedded hospital to 100 bedded hospital at Jogipet in Medak Dist.	20/12/2013	19/12/2014	60000000	43180824	NABARD XIX	
11	384	Providing additional infrastructure facilities to CHC (50 bed)	07/04/2015	06/10/2016	112200000	41610134	NABARD XIX	

		Hospital at Asifabad in Adilabad Dist.						
12	395	Upgradation of 30 bedded to 100 bedded Hospital at Narsapur in Medak Dist.	11/02/2015	10/08/2016	110300000	87510905	NABARD XIX	
13	401	Construction of 30 Bedded Hospital at Ramayampet (V&M) in Medak District.	06/07/2016	31/08/2017	50000000	29389021	NABARD	
14	459	Construction of Community Health Center hospital building at Garla (V&M) in Khammam District.	28/10/2016	01/01/1970	50000000	37539262	NABARD XXI	
15	473	Upgradation of Area Hospital (100 bedded) to 200 bedded hospital at Bhadrachalam in Khammam District.	15/05/2015	14/11/2016	181400000	150619815	NABARD XIX	
16	494	Upgradation of PHC at Manuguru in	03/03/2014	02/03/2015	31500000	24800124	NABARD	

		Khammam District From 30 bedded to 100 bedded hospital						
17	598	NABARD	04/06/2016	03/06/2016	500		NABARD XXI	
18	607	Upgradation of District Hospital from (250) bedded to (400) bedded at Nalgonda in Nalgonda District	01/04/2015	31/03/2016	466	40389156	NABARD XIX	
19	615	Construction of Community Health Center at Narnoor in Adilabad District.	29/04/2016	28/10/2017	50000000	32438232	NABARD XXI	
20	622	Construction of CHC building at Parigi (V&M) in RR Dist.	16/05/2016	15/11/2017	50000000		NABARD XIX	
21	625	Construction of Community Health Center at Khagaznagar in Adilabad District.	02/05/2016	01/11/2017	50000000	18960414	NABARD XXI	
22	650	Construction of Community Health Centre Building at	06/07/2016	05/01/2018	500	15000336	NABARD XXI	

		Marriguda , Nalgonda District in Nalgonda District						
23	1213	Upgradati on of 100 bedded hospital at Vikarabad in Ranga Reddy District	26/03/201 6	25/09/201 7	95000000	43400000	NABARD XIX	
24	1216	Constructi on of CHC building at Parigi (V&M) in RR Dist.	16/05/201 6	15/11/201 7	50000000	32018000	NABARD XXI	
25	1494	saf	09/11/202 3	10/11/202 3	200		NABARD XIX	